

## Subcontractor's Pre-Job Conference Form: Econo Fence Inc

<b>Status</b> Published	<b>Version</b> 1	
<b>Assigned PSA Specialist</b> Maria Cruz	<b>Email</b> mcruz5@sandi.net	<b>Phone Number</b> (619) 879-7870

### Subcontractor's Information

<b>Contractor</b> Econo Fence Inc <span>SP</span>		
<b>Company Address</b> 5261 PEDLEY RD. RIVERSIDE, CA 92509	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 337734	<b>DIR Number</b> 1000001395	
<b>Contractor License Classification</b> C13 - FENCING, B - GENERAL BUILDING		

### Pre-Award & Contract Information

<b>Bid Number</b> CZ21-0777-24.A3.G2	<b>Bid Title</b> Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2)2023-2 {LLB}	<b>Prevailing Wage Determination</b>	
<b>Contract Number</b> CZ21-0777-24.A3.G2	<b>Contract Title</b> Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2)524016 {LLB}	<b>DIR Project Number</b>	<b>Contract Amount</b> \$35,000,407.21

### Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**  
Install 10' & 4' high chain link fence and gates Install SLEEVED 42" "Guardrail" into existing wall

### Jobsite Scheduling Information

<b>Expected Start Date</b> 6/17/2024	<b>Estimated Duration(Days)</b> 22
<b>Number of Shifts</b> 1	<b>Shift Description</b> 7 am - 3 pm
<b>Pay Day</b> Friday	<b>Pay Period End Day</b> Saturday

### Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Anthony	Yoda	ayoda@econofenceinc.com	(760) 983-0136
Yes	Lead	Phil	Benedict	pbenedict@econofenceinc.com	(951) 790-3007

**Crew: Fence Install**

**Scope of Work your firm will perform on this project**

Install 10' & 4' high chain link fence and gates Install SLEEVED 42" "Guardrail" into existing wall

**Equipment to be utilized in performing work on this Project**

N/A – Hand Digging and Sleeved Posts

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Hand dig post holes, set posts, frame and stretch chain link fabric, hang gates	Pending	2/13/2025 - 9/12/2027	3	4

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information