

Subcontractor's Pre-Job Conference Form: Hamel Concrete, Inc.

Status Published	Version 4	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor Hamel Concrete, Inc. <span>SP</span>		
Company Address 26431 JEFFERSON AVE SUITE.E Murrieta, CA 92562	Phone Number	Fax Number
CSLB License Number 1011533	DIR Number 1000035646	
Contractor License Classification C-8 - CONCRETE, A - GENERAL ENGINEERING, B - GENERAL BUILDING		

Pre-Award & Contract Information

Bid Number CZ21-0777-24.A3.G2	Bid Title Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2) {LLB}	Prevailing Wage Determination 2023-2	
Contract Number CZ21-0777-24.A3.G2	Contract Title Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2) {LLB}	DIR Project Number 524016	Contract Amount \$35,000,407.21

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Site & Building Concrete & Concrete Reinforcing
--

Jobsite Scheduling Information

Expected Start Date 9/2/2024	Estimated Duration(Days) 190
Number of Shifts 1	Shift Description 7:00AM-3:30PM
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Chris	Salazar	csalazar@hamelinc.com	(951) 764-1957
No		Sam	Cota	scota@hamelinc.com	(951) 541-4898

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
No	Foreman				

Crew: Excavation

Scope of Work your firm will perform on this project  
Excavate & backfill footings

Equipment to be utilized in performing work on this Project  
Backhoe, Skiploader, Loader, Excavator

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Final	Excavation & backfill using equipment	Accepted	9/2/2024 - 10/4/2024	1	1
Laborers Local 89	Laborer (Building Construction)	Final	Hand clean excavations, backfill handwork	Accepted	9/2/2024 - 10/4/2024	1	3

Crew: Structural & Site Concrete Carpenters

Scope of Work your firm will perform on this project  
Form & strip walls, columns decks, edgeform, stairs etc. Set rebar & bolt templates

Equipment to be utilized in performing work on this Project  
10k Reach Forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Final	Forming & stripping etc. Setting embeds, anchor bolts, rebar templates etc.	Accepted	9/2/2024 - 5/23/2025	5	10

Crew: Concrete Placing & Finishing

Scope of Work your firm will perform on this project  
Placing & finishing concrete

Equipment to be utilized in performing work on this Project  
Ride-on trowel machines, walk-behind power trowels

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Final	Placing concrete, running concrete hose, shoveling concrete, operating concrete vibrator	Accepted	9/23/2024 - 4/30/2025	2	6
Cement Masons Local 500	Building Construction	Final	Finishing concrete, screeding, rodding, tooling, operating finishing machines, bull floating, bump cutting, assisting in placement of concrete as needed	Accepted	9/23/2024 - 4/30/2025	2	15

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	NOLAN EXCAVATION INC	Excavation & backfill
No	Quality Rebar, Inc.	Installation of site & building concrete reinforcement
No	CTR Concrete Pumping, Inc.	Concrete Pumping
No	Advanced Construction Technologies	Vapor Intrusion Mitigation System
No	GONSALVES & SANTUCCI INC.	Concrete Pumping & Aggregate Conveying