

Subcontractor's Pre-Job Conference Form: T.L. SHIELD & ASSOCIATES, INC

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor T.L. SHIELD & ASSOCIATES, INC SP		
Company Address P.O. BOX 6845 THOUSAND OAKS, CA 91359	Phone Number	Fax Number
CSLB License Number 605460	DIR Number 1000001711	
Contractor License Classification C11 - ELEVATOR INSTALLATION		

Pre-Award & Contract Information

Bid Number CZ21-0777-24.A3.G2	Bid Title Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2)2023-2 {LLB}	Prevailing Wage Determination	
Contract Number CZ21-0777-24.A3.G2	Contract Title Albert Einstein Academy Charter ES WSM -Phase 1B (GMP#2) {LLB}	DIR Project Number 524016	Contract Amount \$35,000,407.21

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Modular Elevator

Jobsite Scheduling Information

Expected Start Date 8/15/2024	Estimated Duration(Days) 7
Number of Shifts 1	Shift Description 7 A.M. to 3 P.M.
Pay Day Friday	Pay Period End Day Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Craig	Braund	cbraund@tlshield.com	(818) 612-0083
No	Lead				
No		Julie	Sandoval	julie@tlshield.com	(818) 509-8228

Crew: Elevator Mechanic

Scope of Work your firm will perform on this project
Install Modular Elevator

Equipment to be utilized in performing work on this Project
Hand tools and safety equipment

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
International Union of Elevator Constructors	Mechanic	Final	Modular Elevator	Accepted	8/15/2024 - 12/31/2024	3	3

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information