

# Subcontractor's Pre-Job Conference Form: NORTHSTAR CONTRACTING GROUP, INC.

**Status**

Published

**Version**

2

**Assigned PSA Specialist**

Maria Cruz

**Email**

mcruz5@sandi.net

**Phone Number**

(619) 879-7870

## Subcontractor's Information

**Contractor**NORTHSTAR CONTRACTING GROUP, INC. SP**Company Address**

13320 Cambridge Street Santa Fe Springs, CA 90670

**Phone Number****Fax Number****CSLB License Number**

518740

**DIR Number**

100002307

**Contractor License Classification**

C22 - ASBESTOS ABATEMENT (Check DOSH Asbestos Registration), C21 - BUILDING MOVING, DEMOLITION, C35 - LATHING AND PLASTERING, C-61 / D63 - CONSTRUCTION CLEAN-UP, B - GENERAL BUILDING, A - GENERAL ENGINEERING

## Pre-Award & Contract Information

**Bid Number**

LB24-0275-39-A1-P3

**Bid Title**Albert Einstein Academy HS\_Precon Services -Add  
Services for Site Investigation (LLB)**Prevailing Wage Determination**

2024-1

**Contract Number**

LB24-0275-39-A1-P3

**Contract Title**Albert Einstein Academy HS\_Precon Services -Add  
Services for Site Investigation (LLB)**DIR Project Number**

20240536483

**Contract Amount**

\$38,885.00

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

Demo existing surfaces to allow for slot trench to report existing utilities, shoring of building.

## Jobsite Scheduling Information

**Expected Start Date**

8/19/2024

**Estimated Duration(Days)**

3

**Number of Shifts**

3

**Shift Description**

7:00Am-3:30Pm

**Pay Day**

Friday

**Pay Period End Day**

Sunday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Javier	Gonzalez	JGonzalez@NorthStar.com	(619) 919-9957
No	Foreman	Ramiro	Vega	RVega@NorthStar.com	(619) 453-1471
Yes	Lead	Travis	French	TFrench@NorthStar.com	(562) 981-4354

## Crew: Demolition

### Scope of Work your firm will perform on this project

Demolish any site elements that would impede the slot trenching required.

### Equipment to be utilized in performing work on this Project

N/A

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Demolition of site elements	Pending	8/19/2024 - 8/21/2024	1	1

## Crew: Operating Engineer

### Scope of Work your firm will perform on this project

Assist with the backfill of slot trench

### Equipment to be utilized in performing work on this Project

Excavator or backhoe

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Backfill slot trench	Pending	8/19/2024 - 8/21/2024	1	1

## Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	West Coast Environmental Solutions Inc.	Air Knifing to create slot trench