

# Subcontractor's Pre-Job Conference Form: Advance Plumbing Company

<b>Status</b> Published	<b>Version</b> 1	
<b>Assigned PSA Specialist</b> Rey Pedregon	<b>Email</b> rpedregon@sandi.net	<b>Phone Number</b> (619) 288-5592

### Subcontractor's Information

<b>Contractor</b> Advance Plumbing Company <span>SP</span>		
<b>Company Address</b> 9423 Bond Ave EL CAJON, California 92021	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 272557	<b>DIR Number</b> 1000002350	
<b>Contractor License Classification</b> C36 - PLUMBING, C-4 - BOILER, HOT WATER HEATING AND STEAM FITTING, C34 - PIPELINE		

### Pre-Award & Contract Information

<b>Bid Number</b> CC23-0297-39.A1.G1	<b>Bid Title</b> AUDEO CHARTER LLB WSM PH II	<b>Prevailing Wage Determination</b> 2024-2	
<b>Contract Number</b> CC23-0297-39.A1.G1	<b>Contract Title</b> AUDEO CHARTER LLB LLB PH II	<b>DIR Project Number</b>	<b>Contract Amount</b> \$26,804,267.00

## Overall Scope of Work for Which Your Company is Responsible

### Overall Scope of Work

Building Plumbing and Site Utilities

## Jobsite Scheduling Information

### Expected Start Date

4/9/2025

### Estimated Duration(Days)

605

### Number of Shifts

1

### Shift Description

7:00 am to 3:30 pm

### Pay Day

Thursday

### Pay Period End Day

Wednesday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Dave	Caudle	davec@advanceplumbing.net	(619) 843-0770
Yes	Lead	Matt	Vopat, PM	mattv@advanceplumbing.net	(619) 447-2770
Yes	Foreman	Brian	Reynolds	brianr@advanceplumbing.net	(619) 843-9098

## Crew: Building Plumbing and Site Utilities

Scope of Work your firm will perform on this project Building Plumbing and Site Utilities (see sub assignment for Insulation & firestopping)

Equipment to be utilized in performing work on this Project  
Excavator, Backhoe, Loader, Skid Steer and Hand Tools

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plumbers & Steamfitters Local 230	Plumber, Industrial and General Pipefitter	Pending	Building Plumbing & Piping (complete. Onsite Utilities - Sewer, Storm, Water & Gas, including all hand excavation, hand grading, hand backfill & potholing	Pending	4/9/2025 - 12/1/2026	3	6
Operating Engineers Local 12	Operator	Pending	Machine Excavation & Backfill	Pending	4/9/2025 - 12/1/2026	1	1

**Add other direct Subcontractors not included on the Division of Work**

<b>TBD?</b>	<b>TIERED SUBCONTRACTOR</b>	<b>TIERED SUBCONTRACTOR'S SCOPE</b>
No	FARWEST INSULATION CONTRACTING	Piping Insulation & Firestopping contact - Diane Antelline dantelline@farwestinsulation.com