NO. CC23-0297-39-A1-G1 1st Amend to MSL MFL Dated January 28, 2025 ATTACHMENT NO. 5A - CONSTRUCTION SERVICES SCHEDULE OF VALUES

NOTE: "TBD", "N/A", "to be negotiated", or a range of values will not be accepted. Contractors must completely fill out the information below. If any lines are left blank, the District will calculate that line at the highest category rate submitted by the Contractor. Contractor may enter zero (\$0.00 / 0%) however, Contractor will not be allowed to modify this value at a later date.

Audeo Charter School Whole Site Modernization Phase II

PROPOSER'S COMPANY NAME: SOLPAC Construction Inc. dba Soltek Pacific Construction Company

DIRECT COSTS:			
SPEC. SECTION	WHOLE SITE MODERNIZATION		
02 00 00	Existing Conditions	\$	985,753.00
03 00 00	Concrete	\$	565,000.00
05 00 00	Metals	\$	932,500.00
06 00 00	Wood, Plastics and Composites	\$	994,300.00
07 00 00	Thermal & Moisture Protection	\$	745,687.00
08 00 00	Openings; Doors and Windows	\$	1,727,211.00
09 00 00	Finishes	\$	3,987,225.00
10 00 00	Specialties	\$	227,298.00
11 00 00	Equipment	\$	74,409.00
12 00 00	Furnishings	\$	-
14 00 00	Conveying Systems & Equipment	\$	466,269.00
21 00 00	Fire Suppression	\$	293,617.00
22 00 00	Plumbing	\$	859,700.00
23 00 00	HVAC	\$	2,759,900.00
26 00 00	Electrical	\$	4,368,000.00
31 00 00	Earthwork	\$	-
32 00 00	Exterior Improvements	\$	564,000.00
33 00 00	Utilities	\$	-
	Subtotal	\$	19,550,869.00
SPEC. SECTION	ON-SITE SITE IMPROVEMENTS		
02 00 00	Existing Conditions	\$	-
31 00 00	Earthwork	\$	192,359.00
32 00 00	Exterior Improvements	\$	680,058.00
33 00 00	Utilities	\$	-
	Subtotal	\$	872,417.00
SPEC. SECTION	OFF-SITE PUBLIC IMPROVEMENTS		
02 00 00	Existing Conditions	\$	-

SDUSD - SOLPAC CONSTRUCTION, INC. DBA SOLTEK PACIFIC CONSTRUCTION COMPANY Audeo Charter School Whole Site Modernization Phase II (GMP No. 1) LLB

		January 28, 202
	· ·	-
	•	-
•	•	-
Utilities	\$	-
Subtotal	\$	-
Subtotal Divisions 02 00 00 - 33 00 00 (Cost of Work)	\$ 2	0,423,286.00
GENERAL CONDITIONS & GENERAL REQUIREME	ENTS	
Vice President	\$	-
Project Executive	\$	60,000.00
Sr. Project Manager	\$	429,886.80
	\$	-
	\$	-
Preconstruction Manager	\$	-
	· · ·	_
		_
	· · ·	-
		217,329.99
	· ·	121,420.00
	· · ·	1,254.00
		91,630.00
		18,750.00
		-
		_
		_
	· · ·	_
		_
		_
		318,785.99
		-
•		310,882.00
		-
		-
		_
		154,546.00
		- ,
•		-
		_
		16,320.00
		-
		8,500.00
Quality Control Manager	\$	
	Subtotal Divisions 02 00 00 - 33 00 00 (Cost of Work) GENERAL CONDITIONS & GENERAL REQUIREME Vice President Project Executive Sr. Project Manager Project Director Sr. Project Manager Project Director Sr. Proconstruction Manager Preconstruction Manager Preconstruction Manager Stread	Metals\$Earthwork\$Exterior Improvements\$Utilities\$Subtotal Divisions 02 00 00 - 33 00 00 (Cost of Work)\$ 2GENERAL CONDITIONS & GENERAL REQUIREMENTSVice President\$Project Executive\$Sr. Project Manager\$Project Director\$Sr. Preconstruction Manager\$Project Executive\$Sr. Preconstruction Executive\$Sr. MEP Preconstruction Executive\$Sr. MEP Manager\$Project Engineer\$Sr. Project Engineer\$Sr. Project Engineer\$Sr. Project Engineer-Postage/Delivery\$Sr. Project Engineer-LOP Tracker\$Procurement Manager\$Procurement Admin\$Sr. Field Engineer\$Sr. Superintendent\$Superintendent\$Superintendent\$Superintendent\$Sr. Project Coordinator\$Sr. Safety Manager\$Safety Manager\$Safety Manager\$Safety Manager\$Safety Manager\$Safety Manager

			January 28, 202
01 31 10	Sr. Scheduler	\$	-
01 31 10	Scheduler	\$	-
01 31 10	Franchise Utility Coordinator	\$	-
01 31 10	Chief Estimator	\$	-
01 31 10	Sr. Estimator	\$	-
01 31 10	Estimator	\$	-
01 31 10	Estimating Coordinator	\$	-
01 31 10	Assistant Estimator	\$	-
01 31 10	Small Business Liaison Officer	\$	-
01 31 10	Small Business Liaison Officer Assistant	\$	-
01 31 10	Carpenter Foreman	\$	-
01 31 10	Carpenter	\$	-
01 31 10	Labor Foreman	\$	-
01 31 10	Labor	\$	254,040.00
01 31 10	Labor Materials	\$	15,000.00
01 32 04	Schedule	\$	29,040.00
01 32 33	Photographs / Videos	\$	1,500.00
01 33 00	Submittals, Shop Drawings	\$	5,000.00
01 50 00	Field Offices	\$	87,394.00
01 50 00	Equipment	\$	63,000.00
01 50 00	Office Supplies	\$	45,400.00
01 73 00	Franchise Utility Coordinator	\$	-
01 77 00	Close-Out Documentation	\$	
01 77 00	Punch List	\$	
01 78 33	O & M	\$	
01 78 39	Record Documentation	\$	3,500.00
01 79 00	Demonstration and Training	\$	2,300.00
01 81 13	CHPS	\$	2,000.00
01 91 13	General Commissioning	\$	25,800.00
01 31 00	BIM Coordinator	\$	22,400.00
01 31 00	BIM Scanning	\$	19,500.00
01 40 02	Testing	\$	10,000.00
01 50 00	Fencing / Barricades	\$	25,963.00
01 50 00	Dust Control	\$	7,500.00
01 50 00	Noise Barrier	\$	7,500.00
01 50 00	Temporary Utilities	\$	70,310.00
01 50 00	Project Sign	\$	70,310.00
01 50 00	Support Facilities	<u>э</u> \$	312,883.00
01 50 00	Temporary Toilet Facilities & Handwash	\$	
01 50 00	Security and Protection	\$	39,160.00
	Storm Water Pollution Prevention Plan		93,000.00
01 57 23		\$	10,000.00
01 73 00	General Site / Street cleanup	\$	221,140.00
01 73 00	Surveyor	\$	
01 74 19	Construction Waste Management	\$	15,000.00
01 77 00	Final Cleaning	\$	-

	NO. CC23-0297-39-A1-G1		
		1st Amend to MSL MFL	
		Dated January 28. 202	5
	Subtotal GCs & GRs	\$ 3,128,134.78	
	Subtotal A (Direct Costs)	\$ 23,551,420.78	

NO. CC23-0297-39-A1-G1 1st Amend to MSL MFL Dated January 28. 2025

INDIRECT COSTS:			
Fee/Profit(up	as a percentage of direct costs) if any, that is in addition to any mark-	\$	930,281.12
Subcontra	ctor Bond Cost (If applicable, as a percentage of direct costs)	\$	235,514.21
Insurance	Insurance Cost (as a percentage of direct costs)		223,738.50
	Builders Risk Insurance (<i>If applicable and, directed by District's Risk Management</i> , as a percentage of direct costs)		-
Earthquake Insurance (<i>If applicable and, directed by District's Risk Management</i> , as a percentage of direct costs)			-
	Subtotal B (Indirect Cost)	\$	1,389,533.83
	Contractor Bond Cost (as a Percentage of Subtotals A+B)	\$	199,527.64
	Subtotal C (Subtotal A+B+Contractor Bond Cost)	\$	25,140,482.25
SPEC. SECTION	CONTRACTOR CONTINGENCY		
01 21 00	Contractor Contingency (as a percentage of direct cost). May be used at the Contractor's request only upon obtaining the District's prior written approval as further defined in Exhibit C of the Master Facilities Lease . <i>Not to exceed 3%</i> .	\$	588,785.52
SPEC. SECTION	ALLOWANCES		
01 21 00	Allowance No. 1 Unforeseen Site, Soil, Compaction Grouting, & Utility Conditions	\$	205,000.00
01 21 00	Allowance No. 2 Unforeseen Agency Requirements	\$	50,000.00
01 21 00	Allowance No. 3 Unforeseen Hazmat & Termite Conditions or Requirements	\$	55,000.00
01 21 00	Allowance No. 4 Unforeseen SWPPP Conditions	\$	50,000.00
01 21 00	Allowance No. 5 Unforeseen MEP, & Low Voltage Work Conditions or Requirements	\$	140,000.00
01 21 00	Allowance No. 6 Unforeseen Demolition & Structural Work Conditions or Requirements	\$	145,000.00
01 21 00	Allowance No. 7 Unforeseen Building & Architectural Work Conditions or Requirements	\$	115,000.00
01 21 00	Allowance No. 8 Unforeseen Irrigation & Landscaping Work Conditions or Requirements	\$	55,000.00
01 21 00	Allowance No. 9 Security Guard or Additional Security Requirements	\$	110,000.00
01 21 00	Allowance No. 10 Builders Risk Insurance Deductible	\$	150,000.00
	Subtotal Allowances	\$	1,075,000.00

N	NO. CC23-0297-39-A1-G1 1st Amend to MSL MFL	
Subtotal D (Contractor Contingency + Allowances)	Dated January 28. 202 \$ 1,663,785.52	
Grand Total (Subtotals A+B+C+D)	\$ 26,804,267.77	