

Subcontractor's Pre-Job Conference Form: JMH Engineering And Construction

Status Published	Version 1		
Assigned PSA Specialist Ivory Anderson	Email ianderson1@sandi.net	Phone Number (916) 835-7349	

Subcontractor's Information

Contractor JMH Engineering And Construction SP			
Company Address 2825 Temple Ave. Signal Hill, California (CA) 90755	Phone Number	Fax Number	
CSLB License Number 1005643	DIR Number 1000052805		
Contractor License Classification A - GENERAL ENGINEERING			
Tiered Subcontractor Yes	Tiered SubContractor To Odigos Construction Inc		

Pre-Award & Contract Information

Bid Number PS23-0835-11.A1	Bid Title Design Build Battery Energy Storage Systems (BESS) at Two Sites	Prevailing Wage Determination 2024-1	
Contract Number PS23-0835-11.A1	Contract Title Design Build Battery Energy Storage Systems (BESS) at Two Sites	DIR Project Number 20240186582	Contract Amount \$4,675,453.38

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Civil scope including demo and excavation

Jobsite Scheduling Information

Expected Start Date
4/21/2025

Estimated Duration(Days)
60

Number of Shifts
1

Shift Description
6:30 am to 3:30 pm

Pay Day
Friday

Pay Period End Day
Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
No	Superintendent	Chad	Coca	chad@odigosco.com	(562) 676-2232
No	Lead	Kia	Keyvani	kia@odigosco.com	(360) 213-9786
No	Foreman	William	Harbison	william@odigosco.com	
No	Foreman	William	Harbison		
No	Foreman	William	Harbison	william@odigosco.com	
Yes	Foreman	William	Harbison	william@odigosco.com	(657) 259-7003

Crew: Civil

Scope of Work your firm will perform on this project
Demo and excavation

Equipment to be utilized in performing work on this Project
Backhoe and Loader

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	equipment operation	Pending	4/21/2025 - 6/13/2025	2	3
Laborers Local 89	Laborer (Building Construction)	Pending	site work	Pending	4/21/2025 - 6/13/2025	1	3

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		