

Subcontractor's Pre-Job Conference Form: Odigos Construction Inc

Status Published	Version 3	
Assigned PSA Specialist Ivory Anderson	Email ianderson1@sandi.net	Phone Number (916) 835-7349

Subcontractor's Information

Contractor Odigos Construction Inc SP		
Company Address PO Box 91868 Long Beach, CA 90809	Phone Number	Fax Number
CSLB License Number 1063966	DIR Number PW-LR-1000577718	
Contractor License Classification A - GENERAL ENGINEERING		
Tiered Subcontractor Yes	Tiered SubContractor To NATIONAL ELECTRIC WORKS, INC.	

Pre-Award & Contract Information

Bid Number PS23-0835-11.A1	Bid Title Design Build Battery Energy Storage Systems (BESS) at Two Sites	Prevailing Wage Determination 2024-1	
Contract Number PS23-0835-11.A1	Contract Title Design Build Battery Energy Storage Systems (BESS) at Two Sites	DIR Project Number 20240186582	Contract Amount \$4,675,453.38

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Civil Scope to include sawcut, demo, excavation, back fill and compaction

Jobsite Scheduling Information

Expected Start Date	Estimated Duration(Days)
4/21/2024	120
Number of Shifts	Shift Description
1	7:00-3:30
Pay Day	Pay Period End Day
Friday	Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Chad	Coca	chad@odigosco.com	(562) 676-2232
Yes	Lead	Kia	Keyvani	kia@odigosco.com	(360) 213-9786
Yes	Foreman	William	Harbison	willialm@odigosco.com	(657) 259-7003

Crew: Operator

Scope of Work your firm will perform on this project	Equipment to be utilized in performing work on this Project
Demolitions and Grading	Backhoe, Skid steer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Final	Operator	Accepted	4/21/2025 - 8/31/2025	1	2

Crew: Laborer

Scope of Work your firm will perform on this project
Move Dirt

Equipment to be utilized in performing work on this Project
Hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Final	Hand Dig	Accepted	4/21/2025 - 8/31/2025	1	3

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information