

Subcontractor's Pre-Job Conference Form: ACCO ENGINEERED SYSTEMS, INC.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

ACCO ENGINEERED SYSTEMS, INC. SP

Company Address

888 E. Walnut Street Pasadena, CA
91101

Phone Number**Fax Number****CSLB License Number**

120696

DIR Number

1000000546

Contractor License Classification

C-4 - BOILER, HOT WATER HEATING AND STEAM FITTING, C20 - WARM-AIR HEATING, VENTILATING AND AIR-CONDITIONING, C36 - PLUMBING, C38 - REFRIGERATION, C10 - ELECTRICAL, B - GENERAL BUILDING, A - GENERAL ENGINEERING, C16 - FIRE PROTECTION, C42 - SANITATION SYSTEM

Pre-Award & Contract Information

Bid Number

LB25-0164-08-00-G1

Bid Title

Baker Elementary School Whole Site
Modernization

Prevailing Wage Determination

2024-1

Contract Number

LB25-0164-08-00-G1

Contract Title

Baker Elementary School Whole Site
Modernization

DIR Project Number

20240554799

Contract Amount

\$27,663,972.83

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

ACCO Engineered Systems, Inc. (Self Perform): Underground Wet Utility Systems TBD (Subcontract): Utility Locating
TBD (Subcontract): Storm Drain Structures

Jobsite Scheduling Information

Expected Start Date

12/2/2024

Estimated Duration(Days)

347

Number of Shifts

1

Shift Description

Shift 1: Between 6:00 am - 4:30 pm

Pay Day

Friday

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Robb	Mortimer	rmortimer@accoes.com	(858) 285-8172
No	Lead	TBD	TBD	TBD	
No	Foreman	TBD	TBD	TBD	
No		Pamela	Leonard	pleonard@accoes.com	(760) 475-8544

Crew: Crew 1: Underground Wet Utility Systems

Scope of Work your firm will perform on this project

Excavation, Installation and Backfill

Equipment to be utilized in performing work on this Project

Backhoe Excavator Loader Skidsteer Wacker Hand Tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Underground Wet Utility Systems Excavation and Backfill	Pending	12/2/2024 - 11/13/2025	2	4
Plumbers & Steamfitters Local 230	Plumber, Industrial and General Pipefitter	Pending	Underground Wet Utility Systems Installation - Sewer, Storm Drain, Domestic Water, Fire Water, Offsite Improvements and Gas (Including Hand Excavation, Hand Backfill, Potholing and Backflow Certification)	Pending	12/2/2024 - 11/13/2025	1	2
Plumbers & Steamfitters Local 230	Sewer and Storm Drain Pipelayer Sewer and storm Drain Pipe	Pending	Underground Wet Utility Systems Installation - Sewer, Storm Drain, Domestic Water, Fire Water, Offsite Improvements and Gas (Including Hand Excavation, Hand Backfill, Potholing and Backflow Certification)	Pending	12/2/2024 - 11/13/2025	2	4
Plumbers & Steamfitters Local 230	Tradesman	Pending	Underground Wet Utility Systems Installation - Sewer, Storm Drain, Domestic Water, Fire Water, Offsite	Pending	12/2/2024 - 11/13/2025	2	4

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			Improvements and Gas (Including Hand Excavation, Hand Backfill, Potholing and Backflow Certification)				

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Yes		Utility Locating
Yes		Storm Drain Structures