

Subcontractor's Pre-Job Conference Form: E.L. HOBBS, INC.

Status
Published

Version
1

Assigned PSA Specialist
Edmundo Avila II

Email
eavilaii@sandi.net

Phone Number
(619) 885-5614

Subcontractor's Information

Contractor
E.L. HOBBS, INC. SP

Company Address
9917 Maine Avenue Lakeside, CA
92040

Phone Number

Fax Number

CSLB License Number
777073

DIR Number
1000004428

Contractor License Classification
C-9 - DRYWALL, C35 - LATHING AND PLASTERING, C-2 - INSULATION AND ACOUSTICAL, B - GENERAL BUILDING

Pre-Award & Contract Information

Bid Number
LB25-0164-08-00-G1

Bid Title
Baker Elementary School Whole Site
Modernization

Prevailing Wage Determination
2024-1

Contract Number
LB25-0164-08-00-G1

Contract Title
Baker Elementary School Whole Site
Modernization

DIR Project Number
20240554799

Contract Amount
\$27,663,972.83

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Lath, plaster, drywall, framing

Jobsite Scheduling Information

Expected Start Date

3/1/2025

Estimated Duration(Days)

365

Number of Shifts

1

Shift Description

6:00 am - 2:30 pm

Pay Day

Friday

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Emilio	De La Cruz	edelacruz@elhobbsinc.com	(619) 947-4030
Yes	Foreman	Manuel	De La Cruz	mdelacruz@elhobbsinc.com	(619) 581-7912
Yes	Lead	Issael	Reyes	ireyes@elhobbsinc.com	(619) 401-1708

Crew: Drywall

Scope of Work your firm will perform on this project
drywall, framing,

Equipment to be utilized in performing work on this Project
hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	drywall, framing	Pending	3/1/2025 - 1/30/2026	4	6

Crew: Lath and Plaster

Scope of Work your firm will perform on this project

Lath and plaster

Equipment to be utilized in performing work on this Project

hand tools, trowel,

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	lath and plaster	Pending	1/30/2026 - 3/31/2026	4	6

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	UP N DOWN SCAFFOLD COMPANY INC.	scaffold