

# Subcontractor's Pre-Job Conference Form: F&s Masonry Inc.

<b>Status</b> Published	<b>Version</b> 2	
<b>Assigned PSA Specialist</b> Edmundo Avila II	<b>Email</b> eavilaii@sandi.net	<b>Phone Number</b> (619) 885-5614

**Subcontractor's Information**

<b>Contractor</b> F&s Masonry Inc. SP		
<b>Company Address</b> 32163 Beaulieu Rd Winchester, CALIFORNIA 92596-9026	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 1098971	<b>DIR Number</b> 1001023952	
<b>Contractor License Classification</b> B - GENERAL BUILDING, C29 - MASONRY		

**Pre-Award & Contract Information**

<b>Bid Number</b> LB25-0164-08-00-G1	<b>Bid Title</b> Baker Elementary School Whole Site Modernization	<b>Prevailing Wage Determination</b> 2024-1	
<b>Contract Number</b> LB25-0164-08-00-G1	<b>Contract Title</b> Baker Elementary School Whole Site Modernization	<b>DIR Project Number</b> 20240554799	<b>Contract Amount</b> \$27,488,295.83

**Overall Scope of Work for Which Your Company is Responsible**

<b>Overall Scope of Work</b> Reinforced Unit Masonry Retaining Walls Trash Enclosure
---

## Jobsite Scheduling Information

**Expected Start Date**

12/3/2024

**Number of Shifts**

1

**Pay Day**

Friday

**Estimated Duration(Days)**

10

**Shift Description**

6:00am - 3:30pm

**Pay Period End Day**

Saturday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Frank	Alexander	franka@fsmasonryinc.com	(619) 772-7300
No	Lead				
No	Foreman				

## Crew: Crew 1

**Scope of Work your firm will perform on this project**

Installation of Masonry: Retaining Walls Trash Enclosure

**Equipment to be utilized in performing work on this Project**

Mortar Mixer Grout Pump

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Laborers Local 89	Brick Tender	Pending	Mix Mortar, Stock CMU	Pending	4/7/2025 - 4/18/2025	2	2

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Bricklayers & Allied Craftsman Local 4	Bricklayer	Final	Lay CMU	Accepted	4/7/2025 - 4/18/2025	2	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		