

Subcontractor's Pre-Job Conference Form: F J WILLERT CONTRACTING CO

Status Published	Version 1	
Assigned PSA Specialist Edmundo Avila II	Email eavilaii@sandi.net	Phone Number (619) 885-5614

Subcontractor's Information

Contractor F J WILLERT CONTRACTING CO SP		
Company Address 1869 NIRVANA AVENUE CHULA VISTA, CA 91911	Phone Number	Fax Number
CSLB License Number 402473	DIR Number 1000004062	
Contractor License Classification A - GENERAL ENGINEERING, C21 - BUILDING MOVING, DEMOLITION		

Pre-Award & Contract Information

Bid Number LB25-0164-08-00-G1	Bid Title Baker Elementary School Whole Site Modernization	Prevailing Wage Determination 2024-1	
Contract Number LB25-0164-08-00-G1	Contract Title Baker Elementary School Whole Site Modernization	DIR Project Number 20240554799	Contract Amount \$27,663,972.83

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Earthwork - Grading & Excavation

Jobsite Scheduling Information

Expected Start Date
12/16/2024

Estimated Duration(Days)
180

Number of Shifts
1

Shift Description
6:00am - 3:30pm

Pay Day
Friday

Pay Period End Day
Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Pete	Flasch	peterf@fjwillert.com	(619) 587-2392
Yes		Sonya	Mancilla	sonya@fjwillert.com	(619) 755-2601
Yes	Lead	Cristian	Valadez	cristian@fjwillert.com	(619) 983-5552

Crew: Earthwork / Grading

Scope of Work your firm will perform on this project
Earthwork / Grading

Equipment to be utilized in performing work on this Project
Excavator, Dozer, Skid-steer, Roller, Backhoe

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Heavy Equipment Operation	Pending	12/16/2024 - 12/30/2025	4	6

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Hand Digging / Manual Work, Flagging	Pending	12/16/2024 - 12/30/2025	2	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	UNDERGROUND LOCATING SERVICES, Cable, Pipe & Leak Detection, Inc.	Utility Locator
No	URBINA'S MASTER SWEEPING, INC.	Street Sweeper