

Subcontractor's Pre-Job Conference Form: FENCECORP INC

Status
Published

Version
1

Assigned PSA Specialist
Edmundo Avila II

Email
eavilaii@sandi.net

Phone Number
(619) 885-5614

Subcontractor's Information

Contractor
FENCECORP INC SP

Company Address
18440 VAN BUREN BLVD. RIVERSIDE,
CA 92508

Phone Number

Fax Number

CSLB License Number
886544

DIR Number
1000000850

Contractor License Classification
C13 - FENCING, B - GENERAL BUILDING

Pre-Award & Contract Information

Bid Number
LB25-0164-08-00-G1

Bid Title
Baker Elementary School Whole Site
Modernization

Prevailing Wage Determination
2024-1

Contract Number
LB25-0164-08-00-G1

Contract Title
Baker Elementary School Whole Site
Modernization

DIR Project Number
20240554799

Contract Amount
\$27,663,972.83

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
installation of fences.

Jobsite Scheduling Information

Expected Start Date

3/10/2025

Estimated Duration(Days)

40

Number of Shifts

1

Shift Description

7am to 3:30pm

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Robert	Schank	r.schank@fencecorp.us	(760) 994-9218

Crew: set crew

Scope of Work your firm will perform on this project
dig & set post

Equipment to be utilized in performing work on this Project
mini-ex or ditch witch

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	dig post holes	Pending	3/10/2025 - 3/24/2025	1	1

Crew: stretch & panel crew

Scope of Work your firm will perform on this project
stretch chain, link put up panels & gates

Equipment to be utilized in performing work on this Project
hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Construction -Fence Erector- Housemover) (Engineering Construction)	Pending	stretch chain link, put up panels	Pending	3/10/2025 - 4/14/2025	3	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	