

Subcontractor's Pre-Job Conference Form: SOLID STRUCTURES, INC.

Status
Published

Version
1

Assigned PSA Specialist
Edmundo Avila II

Email
eavilaii@sandi.net

Phone Number
(619) 885-5614

Subcontractor's Information

Contractor
SOLID STRUCTURES, INC. SP

Company Address
P.O.BOX 848 LA MESA, CA 91944

Phone Number

Fax Number

CSLB License Number
758791

DIR Number
1000015100

Contractor License Classification
A - GENERAL ENGINEERING

Tiered Subcontractor
Yes

Tiered SubContractor To
ACCO ENGINEERED SYSTEMS, INC.

Pre-Award & Contract Information

Bid Number
LB25-0164-08-00-G1

Bid Title
Baker Elementary School Whole Site
Modernization

Prevailing Wage Determination
2024-1

Contract Number
LB25-0164-08-00-G1

Contract Title
Baker Elementary School Whole Site
Modernization

DIR Project Number
20240554799

Contract Amount
\$27,663,972.83

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Build and pour storm drain structures.

Jobsite Scheduling Information

Expected Start Date

1/20/2025

Estimated Duration(Days)

100

Number of Shifts

1

Shift Description

7:00am - 3:30pm

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jeffrey	Hicks	jeff@solidstructuresinc.com	(619) 464-5210

Crew: Carpenter Engineering

Scope of Work your firm will perform on this project

Build and pour storm drain structures.

Equipment to be utilized in performing work on this Project

F-450 Truck, Honda Generator, and various hand electric tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Forming, removing forms and clean up.	Pending	1/20/2025 - 1/20/2026	2	2

Crew: Cement Masons

Scope of Work your firm will perform on this project
Placing (screeding) concrete finishing and sack and patch.

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Engineering Construction	Pending	Placing (screeding) concrete finishing and sack and patch.	Pending	1/20/2025 - 1/20/2026	1	1

Crew: Laborers

Scope of Work your firm will perform on this project
Grading, placing vibration, shoveling of concrete, and clean up.

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Construction -Fence Erector-Housemover) (Engineering Construction)	Pending	Grading, placing vibration, shoveling of concrete, and clean up.	Pending	1/20/2025 - 1/20/2026	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?

TIERED SUBCONTRACTOR

TIERED SUBCONTRACTOR'S SCOPE

Contractor not required to submit information