Subcontractor's Pre-Job Conference Form: JMH Engineering And Construction

Status Version

Published

Assigned PSA SpecialistEmailPhone NumberEdmundo Avila IIeavilaii@sandi.net(619) 885-5614

Subcontractor's Information

Contractor

JMH Engineering And Construction SP

Company Address Phone Number Fax Number

PO BOX 92285, 2457 BRAYTON AVENUE LONG BEACH, CA 90809

CSLB License Number DIR Number 1005643 1000052805

Contractor License Classification
A - GENERAL ENGINEERING

Tiered Subcontrator Tiered SubContractor To
Yes Odigos Construction Inc

Pre-Award & Contract Information

Bid Number Bid Title Prevaling Wage Determination

LB25-0164-08-A1-G2 Baker Elementary School Photovoltaic 2024-2

GMP 2

Contract NumberContract TitleDIR Project NumberContract AmountLB25-0164-08-A1-G2Baker Elementary School Photovoltaic20250574419\$1,979,727.28

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Jobsite Scheduling Information

Expected Start Date

6/15/2025

Number of Shifts

1

Pay Day

Friday

Estimated Duration(Days)

45

Shift Description 7am-3:30pm

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Chad	Coca	cahd@odigosco.com	(562) 676 - 2232
Yes	Lead	Kia	Keyvani	kia@odigosco.com	(360) 213 - 9786
No	Foreman	William	Harbison	william@odigosco.com	(657) 259 - 7003

Crew: Earth Work

Scope of Work your firm will perform on this project Excavation, backfill, and compaction

Equipment to be utilized in performing work on this Project Large/small excavator, Large loader, backhoe, skip loader, skid steer, water trailer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Laborers Local 89	Brick Tender	Pending	Labor work and operate water trailer	Pending	6/15/2025 - 7/30/2025	5	6
Operating Engineers Local 12	Operator	Pending	operate Heavy Equipment	Pending	6/15/2025 - 7/30/2025	5	6

Add other direct Subcontractors not included on the Division of Work

TBD? TIERED SUBCONTRACTOR TIERED SUBCONTRACTOR'S SCOPE

Contractor not required to submit information