

# Subcontractor's Pre-Job Conference Form: Odigos Construction Inc

<b>Status</b> Published	<b>Version</b> 1	
<b>Assigned PSA Specialist</b> Edmundo Avila II	<b>Email</b> eavilaii@sandi.net	<b>Phone Number</b> (619) 885-5614

**Subcontractor's Information**

<b>Contractor</b> Odigos Construction Inc <b>SP</b>		
<b>Company Address</b> PO Box 91868 Long Beach, CA 90809	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 1063966	<b>DIR Number</b> PW-LR-1000577718	
<b>Contractor License Classification</b> A - GENERAL ENGINEERING		
<b>Tiered Subcontractor</b> Yes	<b>Tiered SubContractor To</b> NEALECTRIC INC	

**Pre-Award & Contract Information**

<b>Bid Number</b> LB25-0164-08-A1-G2	<b>Bid Title</b> Baker Elementary School Photovoltaic GMP 2	<b>Prevailing Wage Determination</b> 2024-2	
<b>Contract Number</b> LB25-0164-08-A1-G2	<b>Contract Title</b> Baker Elementary School Photovoltaic	<b>DIR Project Number</b> 20250574419	<b>Contract Amount</b> \$1,979,727.28

**Overall Scope of Work for Which Your Company is Responsible**

**Overall Scope of Work**

Earthwork: Excavation, backfill, and compaction

### Jobsite Scheduling Information

**Expected Start Date**  
6/15/2025

**Number of Shifts**  
1

**Pay Day**  
Friday

**Estimated Duration(Days)**  
45

**Shift Description**  
7am-3:30pm

**Pay Period End Day**  
Saturday

### Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
No	Superintendent	Chad	Coca	chad@odigosco.com	(562) 676-2232
Yes	Foreman	William	Harbison	william@odigosco.com	(657) 259-7003
Yes	Lead	Kia odigosco.com	Keyvani	kia@odigosco.com	(360) 213-9786

### Crew: Earth Works

**Scope of Work your firm will perform on this project**  
Excavation, Backfill, and Compaction

**Equipment to be utilized in performing work on this Project**  
Large/Small excavator, Large loader, backhoe, skip loader, Skid Steer, Water trailer

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Laborers Local 89	Laborer (Building Construction )	Pending	Labor Work Operate Water Trailer	Pending	6/15/2025 - 7/30/2025	5	6
Operating Engineers Local 12	Operator	Pending	Operate Heavy Equipment	Pending	6/15/2025 - 7/30/2025	5	6

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	JMH ENGINEERING AND CONSTRUCTION	Earth works: Excavation, Backfill, Compaction