

Subcontractor's Pre-Job Conference Form: PAUL J. CONSTRUCTION

Status

Published

Version

3

Assigned PSA Specialist

Todd Ethridge

Email

tethridge1@sandi.net

Phone Number

(619) 719-9773

Subcontractor's Information

Contractor

PAUL J. CONSTRUCTION

Company Address

29521 YNEZ RD TEMECULA, CA
92592

Phone Number**Fax Number****CSLB License Number**

865017

DIR Number

1000033348

Contractor License Classification

B - GENERAL BUILDING, C13 - FENCING, C34 - PIPELINE, C36 - PLUMBING

Pre-Award & Contract Information

Bid Number

CC24-0220-52

Bid Title

BALBOA ES SITE
MODERNIZATION AND LINCOLN
HS DSA

Prevailing Wage Determination

2023-1

Contract Number

CC24-0220-52

Contract Title

BALBOA ES SITE
MODERNIZATION AND LINCOLN
HS DSA

DIR Project Number

488872

Contract Amount

\$3,936,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Furnish and Install Plumbing Systems.

Jobsite Scheduling Information

Expected Start Date

10/11/2023

Estimated Duration(Days)

150

Number of Shifts

1

Shift Description

6:30 am - 3:00 pm

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	John	DaCosta	john@pauljconstruction.com	(951) 428-7071
Yes	Foreman	Daniel	Gomez	daniel@pauljconstruction.com	(619) 703-8426

Crew: Plumbing

Scope of Work your firm will perform on this project

Plumbing

Equipment to be utilized in performing work on this Project

Mini excavator and hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plumbers & Steamfitters Local 230	Plumber, Industrial and General Pipefitter	Pending	Plumbing	Pending	10/19/2023 - 3/15/2024	2	3

Crew: Operators

Scope of Work your firm will perform on this project
Installation of storm drains

Equipment to be utilized in performing work on this Project
mini excavator and skid steer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Excavating	Pending	10/18/2023 - 11/10/2023	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	FARWEST INSULATION CONTRACTING	Insulation