

Subcontractor's Pre-Job Conference Form: A. PREMAN ROOFING, INC.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

A. PREMAN ROOFING, INC.

Company Address

875 34TH STREET SAN DIEGO, CA
92102

Phone Number**Fax Number****CSLB License Number**

764917

DIR Number

1000006355

Contractor License Classification

B - GENERAL BUILDING, C10 - ELECTRICAL, C39 - ROOFING, C43 - SHEET METAL, C-61 / D12 - SYNTHETIC PRODUCTS

Pre-Award & Contract Information

Bid Number

CC22-0801-23-A2-G2

Bid Title

Barnard Elementary School at
Bayview Terrace Phase II WSM GMP
2

Prevailing Wage Determination

2023-1

Contract Number

CC22-0801-23-A2-G2

Contract Title

Barnard Elementary School at
Bayview Terrace Phase II WSM GMP
2

DIR Project Number**Contract Amount**

\$14,500,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Standing Seam Metal Roofing, Metal Soffit Panels, Sheet Metal and Moon Gate Cladding

Jobsite Scheduling Information

Expected Start Date

12/14/2023

Estimated Duration(Days)

730

Number of Shifts

1

Shift Description

8 hr days 40 a week

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Rob	Hoffman	rob@premanroofing.com	(619) 994-1225
No	Lead				
Yes	Foreman	Ving	Le	ving@premanroofing.com	(858) 405-3727

Crew: Roof

Scope of Work your firm will perform on this project

Standing Seam Roof

Equipment to be utilized in performing work on this Project

Boom Lift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Sheet Metal Workers Local 206	Sheet Metal Worker (HVAC)	Pending	Install Standing Seam Roof	Pending	12/14/2023 - 8/20/2025	4	6

Crew: Soffit

Scope of Work your firm will perform on this project
Metal Soffit Panels

Equipment to be utilized in performing work on this Project
Scissor Lifts

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Sheet Metal Workers Local 206	Sheet Metal Worker (HVAC)	Pending	Install Metal Soffit Panels	Pending	12/14/2023 - 8/20/2025	2	4

Crew: Moon Gate

Scope of Work your firm will perform on this project
ACM Moon Gate

Equipment to be utilized in performing work on this Project
Scissor lift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Sheet Metal Workers Local 206	Sheet Metal Worker (HVAC)	Pending	Install ACM at Moon Gate	Pending	12/14/2023 - 8/20/2025	2	3

Crew: Sheet Metal

Scope of Work your firm will perform on this project
Sheet metal Flashing and Trim

Equipment to be utilized in performing work on this Project
none

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Sheet Metal Workers Local 206	Sheet Metal Worker (HVAC)	Pending	Install Sheet Metal Flashing and Trim	Pending	12/14/2023 - 8/20/2025	2	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		