

# Subcontractor's Pre-Job Conference Form: NXTGEN SIGNS

**Status**

Published

**Version**

1

**Assigned PSA Specialist**

Edmundo Avila II

**Email**

eavilaii@sandi.net

**Phone Number**

(619) 885-5614

## Subcontractor's Information

**Contractor**

NXTGEN SIGNS

**Company Address**

3508 Avenida Maravilla Carlsbad, CA  
92009

**Phone Number****Fax Number****CSLB License Number**

1063126

**DIR Number**

PW-LR-1000563105

**Contractor License Classification**

C45 - ELECTRICAL SIGNS

## Pre-Award & Contract Information

**Bid Number**

CC22-0801-23-A2-G2

**Bid Title**

Barnard Elementary School at  
Bayview Terrace Phase II WSM GMP  
2

**Prevailing Wage Determination**

2023-1

**Contract Number**

CC22-0801-23-A2-G2

**Contract Title**

Barnard Elementary School at  
Bayview Terrace Phase II WSM GMP  
2

**DIR Project Number****Contract Amount**

\$14,500,000.00

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

install ADA plaque signs and an Electronic Message Sign.

**Jobsite Scheduling Information**

**Expected Start Date**

3/15/2024

**Estimated Duration(Days)**

5

**Number of Shifts**

1

**Shift Description**

0700-1530

**Pay Day**

Friday

**Pay Period End Day**

Friday

**Jobsite Administration**

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jim	Dobyns	jim@nxtgensigns.com	(760) 845-7008
Yes	Lead	Jim	Dobyns	jim@nxtgensigns.com	(760) 845-7008

**Crew: Install ADA Signs**

**Scope of Work your firm will perform on this project**

Install ADA Signs

**Equipment to be utilized in performing work on this Project**

Hand Tools.

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Install ADA Signs. NXTGEN is a signatory with Local 89.	Pending	3/16/2024 - 3/17/2024	2	2

### Crew: Install Electronic Message Sign

Scope of Work your firm will perform on this project  
Install EMS sign.

Equipment to be utilized in performing work on this Project  
hand tools and lift.

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Install Electronic Message Sign. We are signatories with Local 89.	Pending	3/19/2024 - 3/21/2024	3	3

### Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
------	----------------------	------------------------------

Contractor not required to submit information