

Subcontractor's Pre-Job Conference Form: ADVANCE PLUMBING COMPANY

Status

Published

Version

1

Assigned PSA Specialist

Ivory Anderson

Email

ianderson1@sandi.net

Phone Number

(916) 835-7349

Subcontractor's Information

Contractor

ADVANCE PLUMBING COMPANY

Company AddressP.O. BOX 1706 EL CAJON, CA
92022**Phone Number****Fax Number****CSLB License Number**

272557

DIR Number

1000002350

Contractor License Classification

C34 - PIPELINE, C36 - PLUMBING, C-4 - BOILER, HOT WATER HEATING AND STEAM FITTING

Pre-Award & Contract Information

Bid Number

CC22-0463-52-A2-G2

Bid Title

Boone ES JUF

Prevailing Wage Determination

2023-1

Contract Number

CC22-0463-52-A2-G2

Contract Title

Boone ES JUF

DIR Project Number**Contract Amount**

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Building Plumbing and Piping - waste/water, vents, fixtures

Jobsite Scheduling Information

Expected Start Date

1/8/2024

Estimated Duration(Days)

242

Number of Shifts

1

Shift Description

7:00 am to 3:30 pm

Pay Day

Thursday

Pay Period End Day

Wednesday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Dave	Blake	dave@advanceplumbing.net	(619) 843-7824
No	Lead	Matt	Vopat, Project Manager	mattv@advanceplumbing.net	(619) 447-2770
No	Foreman	Hector	Goldbaum	hectorg@advanceplumbing.net	(619) 843-3592

Crew: Building Plumbing and Piping - Complete

Scope of Work your firm will perform on this project

Building Plumbing and Piping - Complete

Equipment to be utilized in performing work on this Project

Excavator, Backhoe, Loader, Skid Steer and Hand Tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plumbers & Steamfitters Local 230	Plumber, Industrial and General Pipefitter	Pending	Building Plumbing & Piping (Complete) - including all hand excavation, hand grading, hand backfill & potholing	Pending	1/8/2024 - 8/30/2024	3	5
Operating Engineers Local 12	Operator	Pending	Machine Excavation and Backfill	Pending	1/8/2024 - 8/30/2024	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		