

# General Contractor's Pre-Job Conference Form: DE LA FUENTE CONSTRUCTION, INC.

**Status**

Published

**Version**

2

**Assigned PSA Specialist**

Edmundo Avila II

**Email**

eavilaii@sandi.net

**Phone Number**

(619) 885-5614

## General Contractor Information

**General Contractor**

DE LA FUENTE CONSTRUCTION, INC. SP

**Company Address**

3025 Beyer Blvd Suite E-101 San  
Diego, CA 92154

**Phone Number****Fax Number****CSLB License Number**

919666

**DIR Number**

1000043346

**Contractor License Classification**

A - GENERAL ENGINEERING, B - GENERAL BUILDING

## Pre-Award & Contract Information

**Bid Number**

CC24-0596-05-00-00

**Bid Title**

SYNTHETIC TURF FIELD AT  
BURBANK ELEMENTARY SCHOOL  
AND SLOPE REMEDIATION AT  
ROLANDO PARK ELEMENTARY S

**Prevailing Wage Determination**

2023-2

**Contract Number**

CC24-0596-05-00-00

**Contract Title**

SYNTHETIC TURF FIELD  
AT BURBANK  
ELEMENTARY SCHOOL  
AND SLOPE  
REMEDICATION AT

**DIR Project Number**

504930

**Contract Amount**

\$1,505,152.00

ROLANDO PARK  
ELEMENTARY S

## Contract Summary

**Estimated Construction Start Date**  
2/6/2024

**Estimated Construction End Date**  
7/1/2024

### Contract Summary

**Project Description:** This project proposes a new artificial turf field at an existing asphalt playground.  
**Scope or work includes:** • replace portion of existing asphalt with artificial turf • new wash down infrastructure • reconfigure game striping • remove poles at basketball, tennis, and tether ball courts • new poles at relocated basketball, tennis, and tetherball courts • accessibility upgrades to the existing restrooms and path of travel

## Jobsite Information

**School Name**

**Phone Number**

**Fax Number**

## Jobsite Facilities Information

**Number of First Aid Facilities**

**Number of Sanitary Facilities**

**Number of Drinking Water Facilities**

**Comments about First Aid Facilities, Sanitary Facilities, or Drinking Water Facilities**

**Description of Jobsite Parking**

Name of Selected Hospital

Hospital Address

Hospital Phone Number

## Jobsite Scheduling Information

Number of Shifts

1

Shift Description

7:00AM-3:30PM

Pay Day

Friday

Pay Period End Day

Saturday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Project Manager	Darren	O'Connor	doconner@dlfci.com	(619) 936-1835
Yes	Superintendent	Saul	Acosta	sacosta@dlfci.com	(619) 759-8412
Yes	Superintendent				

## Crew: Demolition

Scope of Work your firm will perform on this project

Demolition on-site

Equipment to be utilized in performing work on this Project

Mini Excavator, skid steer

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Hand demolition laborers, demolition heavy equipment operators.	Pending	2/6/2024 - 3/1/2024	1	1
Operating Engineers Local 12	Operator	Pending	Mobilize grading equipment, breaking existing AC and concrete with excavator w/attachments. Loading off-haul trucks with excavator bucket.	Pending	2/6/2024 - 3/1/2024	2	2
Laborers Local 1184	Striping, Slurry and Seal Coat Operations Laborer	Pending	Sandblasting	Pending	2/6/2024 - 3/1/2024	1	1

## Crew: Concrete

**Scope of Work your firm will perform on this project**  
Placement of concrete on-site

**Equipment to be utilized in performing work on this Project**

Concrete pump, skid steer, mini excavator, vibrator, compactor

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Hand grading and excavating. Compaction .	Pending	2/26/2024 - 3/29/2024	2	2
Cement Masons Local 500	Building Construction	Pending	The setting of forms for curb & gutters sidewalks, curbs placing by screeding and finishing of all concrete including any sprawl repairs. Install rebar, dowels and forms for concrete.	Pending	2/26/2024 - 3/29/2024	2	2
Operating Engineers Local 12	Operator	Pending	Operate the equipment (Concrete pump, skid steer, mini excavator, vibrator, compactor) for digging/trenching of concrete footings and subgrade.	Pending	2/26/2024 - 3/15/2024	1	1

## Crew: Plumbing

Scope of Work your firm will perform on this project  
SWPPP Implementation

Equipment to be utilized in performing work on this Project  
Shovels

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plumbers & Steamfitters Local 230	Tradesman	Pending	Installation of 6inch PVC storm drain piping. Minimal restroom plumbing in existing restrooms. Installation of drinking fountains.	Pending	5/1/2024 - 5/3/2024	1	1

### Crew: Earthwork

Scope of Work your firm will perform on this project  
Reshaping the terrain by digging deep and moving large quantities of earth or rock.

Equipment to be utilized in performing work on this Project  
Skid steer, mini excavator, vibrator, compactor

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Install compacted virgin permeable base, installation of sub-drainage. Scarify, fill	Pending	2/26/2024 - 4/26/2024	2	2

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			and compact for multiple instances (turf, AC, piping etc). Earthwork by hand.				
Operating Engineers Local 12	Operator	Pending	Operate equipment for subgrade, loading aggregates and compaction.	Pending	2/26/2024 - 4/26/2024	2	2

## Crew: Sports Equipment

Scope of Work your firm will perform on this project  
Installation of sports equipment

Equipment to be utilized in performing work on this Project

Mini excavator, skid steer

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Shoveling, Clean up, vibrating, saw cutting. Installation of sports equipment (posts, nets, poles, soccer goals etc.)	Pending	5/15/2024 - 6/6/2024	1	1

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Use the equipment to set new sports equipment.	Pending	5/15/2024 - 6/6/2024	1	1
Cement Masons Local 500	Building Construction	Pending	Setting forms and finishing of concrete.	Pending	5/15/2024 - 6/6/2024	1	1

## Crew: Storm Drain

Scope of Work your firm will perform on this project  
48 linear ft of PVC or HDPE piping connecting to the new catch basin.

Equipment to be utilized in performing work on this Project

Mini excavator, shovels

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	48 linear ft of PVC or HDPE piping connecting to the new pre-cast catch basin. Installation of 6inch PVC storm drain piping.	Pending	6/6/2024 - 6/23/2024	1	1
Operating Engineers Local 12	Operator	Pending	Operate equipment for new catch basin installation. Grading for	Pending	6/6/2024 - 6/23/2024	1	1



UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			new catch basin.				