

General Contractor's Pre-Job Conference Form: DE LA FUENTE CONSTRUCTION, INC.

Status

Published

Version

3

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

General Contractor Information

General Contractor

DE LA FUENTE CONSTRUCTION, INC. SP

Company Address

3025 Beyer Blvd Suite E-101 San
Diego, CA 92154

Phone Number**Fax Number****CSLB License Number**

919666

DIR Number

1000043346

Contractor License Classification

A - GENERAL ENGINEERING, B - GENERAL BUILDING

Pre-Award & Contract Information

Bid Number

CC24-0596-05-00-00

Bid Title

SYNTHETIC TURF FIELD AT
BURBANK ELEMENTARY SCHOOL
AND SLOPE REMEDIATION AT
ROLANDO PARK ELEMENTARY S

Prevailing Wage Determination

2023-2

Contract Number

CC24-0596-05-00-00

Contract Title

SYNTHETIC TURF FIELD
AT BURBANK
ELEMENTARY SCHOOL
AND SLOPE
REMEDICATION AT

DIR Project Number

504930

Contract Amount

\$1,505,152.00

ROLANDO PARK
ELEMENTARY S

Contract Summary

Estimated Construction Start Date
2/6/2024

Estimated Construction End Date
7/1/2024

Contract Summary

Project Description: This project proposes a new artificial turf field at an existing asphalt playground.
Scope or work includes: • replace portion of existing asphalt with artificial turf • new wash down infrastructure • reconfigure game striping • remove poles at basketball, tennis, and tether ball courts • new poles at relocated basketball, tennis, and tetherball courts • accessibility upgrades to the existing restrooms and path of travel

Jobsite Information

School Name

Phone Number

Fax Number

Jobsite Facilities Information

Number of First Aid Facilities

Number of Sanitary Facilities

Number of Drinking Water Facilities

Comments about First Aid Facilities, Sanitary Facilities, or Drinking Water Facilities

Description of Jobsite Parking

Name of Selected Hospital

Hospital Address

Hospital Phone Number

Jobsite Scheduling Information

Number of Shifts

1

Shift Description

7:00AM-3:30PM

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Project Manager	Darren	O'Connor	doconner@dlfci.com	(619) 936-1835
Yes	Superintendent	Saul	Acosta	sacosta@dlfci.com	(619) 759-8412
Yes	Superintendent				

Crew: Demolition

Scope of Work your firm will perform on this project

Demolition on-site

Equipment to be utilized in performing work on this Project

Mini Excavator, skid steer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Hand demolition laborers.	Pending	2/6/2024 - 3/1/2024	1	1
Operating Engineers Local 12	Operator	Pending	Mobilize grading equipment, breaking existing AC and concrete with excavator w/attachments. Loading off-haul trucks with excavator bucket. Demolition heavy equipment operators.	Pending	2/6/2024 - 3/1/2024	2	2
Laborers Local 1184	Striping, Slurry and Seal Coat Operations Laborer	Pending	Sandblasting	Pending	2/6/2024 - 3/1/2024	1	1

Crew: Concrete

Scope of Work your firm will perform on this project
Placement of concrete on-site

Equipment to be utilized in performing work on this Project

Concrete pump, skid steer, mini excavator, vibrator, compactor

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Hand grading and excavating. Compaction .	Pending	2/26/2024 - 3/29/2024	2	2
Cement Masons Local 500	Building Construction	Pending	The setting of forms for curb & gutters sidewalks, curbs placing by screeding and finishing of all concrete including any sprawl repairs. Install rebar, dowels and forms for concrete.	Pending	2/26/2024 - 3/29/2024	2	2
Operating Engineers Local 12	Operator	Pending	Operate the equipment (Concrete pump, skid steer, mini excavator, vibrator, compactor) for digging/trenching of concrete footings and subgrade.	Pending	2/26/2024 - 3/15/2024	1	1
Carpenters Local 619	Carpenter	Pending	The setting of forms for new sports equipment posts.	Pending	2/26/2024 - 3/15/2024	1	1

Crew: Plumbing

Scope of Work your firm will perform on this project
SWPPP Implementation

Equipment to be utilized in performing work on this Project
Shovels

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plumbers & Steamfitters Local 230	Tradesman	Pending	Minimal restroom plumbing in existing restrooms. Installation of drinking fountains.	Pending	5/1/2024 - 5/3/2024	1	1
Laborers Local 89	Laborer	Pending	Installation of 6-inch PVC storm drain piping.	Pending	5/1/2024 - 5/3/2024	1	1

Crew: Earthwork

Scope of Work your firm will perform on this project
Reshaping the terrain by digging deep and moving large quantities of earth or rock.

Equipment to be utilized in performing work on this Project
Skid steer, mini excavator, vibrator, compactor

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Install compacted virgin permeable	Pending	2/26/2024 - 4/26/2024	2	2

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			base, installation of sub-drainage. Scarify, fill and compact for multiple instances (turf, AC, piping etc). Earthwork by hand.				
Operating Engineers Local 12	Operator	Pending	Operate equipment for subgrade, loading aggregates and compaction.	Pending	2/26/2024 - 4/26/2024	2	2

Crew: Sports Equipment

Scope of Work your firm will perform on this project
Installation of sports equipment

Equipment to be utilized in performing work on this Project
Mini excavator, skid steer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Shoveling, Clean up, vibrating, saw cutting. Installation of sports equipment (nets, poles,	Pending	5/15/2024 - 6/6/2024	1	1

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			soccer goals etc.)				
Operating Engineers Local 12	Operator	Pending	Use the equipment to set new sports equipment.	Pending	5/15/2024 - 6/6/2024	1	1
Cement Masons Local 500	Building Construction	Pending	Setting forms and finishing of concrete.	Pending	5/15/2024 - 6/6/2024	1	1

Crew: Storm Drain

Scope of Work your firm will perform on this project
48 linear ft of PVC or HDPE piping connecting to the new catch basin.

Equipment to be utilized in performing work on this Project
Mini excavator, shovels

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	48 linear ft of PVC or HDPE piping connecting to the new pre-cast catch basin. Installation of 6inch PVC storm drain piping.	Pending	6/6/2024 - 6/23/2024	1	1

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Operate equipment for new catch basin installation. Grading for new catch basin.	Pending	6/6/2024 - 6/23/2024	1	1