

Subcontractor's Pre-Job Conference Form: SOUTHWEST V-DITCH, INC.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

SOUTHWEST V-DITCH, INC. SP

Company Address

3625 Placentia Lane RIVERSIDE,
CA 92501

Phone Number**Fax Number****CSLB License Number**

569779

DIR Number

100004410

Contractor License Classification

C12 - EARTHWORK AND PAVING

Pre-Award & Contract Information

Bid Number

CC24-0596-05-00-00

Bid Title

SYNTHETIC TURF FIELD AT
BURBANK ELEMENTARY SCHOOL
AND SLOPE REMEDIATION AT
ROLANDO PARK ELEMENTARY S

Prevailing Wage Determination

2023-2

Contract Number

CC24-0596-05-00-00

Contract Title

SYNTHETIC TURF FIELD AT
BURBANK ELEMENTARY SCHOOL
AND SLOPE REMEDIATION AT
ROLANDO PARK ELEMENTARY S

DIR Project Number**Contract Amount**

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Furnish and install wire mesh and air-placed concrete on slope paving.

Jobsite Scheduling Information

Expected Start Date

5/1/2024

Estimated Duration(Days)

4

Number of Shifts

1

Shift Description

6:30 am to 3 pm

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jose	Hernandez	jose@swvditch.com	(951) 377-0067

Crew: Setup and Prep Crew

Scope of Work your firm will perform on this project

Install wire mesh and guide wires on slope paving

Equipment to be utilized in performing work on this Project

One Ton Truck and hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Gunite Workers Local 345	Reboundman	Pending	Install guide wires and mesh on slope paving	Pending	5/1/2024 - 5/3/2024	2	3

Crew: Shotcrete crew

Scope of Work your firm will perform on this project

Furnish and install air-placed concrete on slope paving

Equipment to be utilized in performing work on this Project

Shotcrete rig with air compressor and water tank, shotcrete trailer pump and one ton truck

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Gunite Workers Local 345	Reboundman	Pending	shotcrete ditch	Pending	5/1/2024 - 5/6/2024	5	5
Gunite Workers Local 345	Ground Wireman Nozzleman Rodman	Pending	shotcrete ditch	Pending	5/1/2024 - 5/6/2024	3	3

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
------	----------------------	------------------------------

Contractor not required to submit information