

## Subcontractor's Pre-Job Conference Form: ADVANCE PLUMBING COMPANY

**Status**

Published

**Version**

1

**Assigned PSA Specialist**

Edmundo Avila II

**Email**

eavilaii@sandi.net

**Phone Number**

(619) 885-5614

### Subcontractor's Information

**Contractor**

ADVANCE PLUMBING COMPANY

**Company Address**

P.O. BOX 1706 EL CAJON, CA 92022

**Phone Number**
**Fax Number**
**CSLB License Number**

272557

**DIR Number**

1000002350

**Contractor License Classification**

C34 - PIPELINE, C36 - PLUMBING, C-4 - BOILER, HOT WATER HEATING AND STEAM FITTING

### Pre-Award & Contract Information

**Bid Number**

CC22-0228-42-A6-G4

**Bid Title**
Canyon Hills High School Whole Site  
Modernization GMP 4 (LLB)
**Prevailing Wage Determination**

2023-1

**Contract Number**

CC22-0228-42-A6-G4

**Contract Title**
Canyon Hills High School Whole Site  
Modernization GMP 4 (LLB)
**Contract Amount**

47000000.00

### Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

Building Plumbing &amp; Piping - Complete

### Jobsite Scheduling Information

**Expected Start Date**

12/31/2023

**Estimated Duration(Days)**

500

**Number of Shifts**
**Shift Description**

1

7:00am-3:30pm

**Pay Day**  
Thursday

**Pay Period End Day**  
Wednesday

**Jobsite Administration**

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Dave	Blake	dave@advanceplumbing.net	(619) 843-7824
Yes	Lead	Matt	Vopat, Project Manager	mattv@advanceplumbing.net	(619) 447-2770

**Crew: Plumbing**

**Scope of Work your firm will perform on this project**  
Building Plumbing and Piping - Complete

**Equipment to be utilized in performing work on this Project**  
Excavator, Backhoe, Loader, Skid Steer

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plumbers & Steamfitters Local 230	Plumber, Industrial and General Pipefitter	Pending	Building Plumbing & Piping (Complete) - including all hand excavation, hand grading, hand backfill and potholing	Pending	1/1/2024 - 7/1/2025	3	6
Operating Engineers Local 12	Operator	Pending	Machine Excavation and Backfill	Pending	12/31/2023 - 6/30/2025	1	1

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	FARWEST INSULATION CONTRACTING	Plumbing Insulation - Farwest Contact -Diane Antelline - dantelline@farwestinsulation.com