

Subcontractor's Pre-Job Conference Form: ENVIRONMENTAL CONSTRUCTION GROUP, INC.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

ENVIRONMENTAL CONSTRUCTION GROUP, INC.

Company Address3271 E. 19TH STREET SIGNAL
HILL, CA 90755**Phone Number****Fax Number****CSLB License Number**

811415

DIR Number

1000007666

Contractor License Classification

A - GENERAL ENGINEERING, B - GENERAL BUILDING, C21 - BUILDING MOVING, DEMOLITION, C22 - ASBESTOS ABATEMENT (Check DOSH Asbestos Registration)

Pre-Award & Contract Information

Bid Number

CC22-0228-42-A6-G4

Bid TitleCanyon Hills High School Whole Site 2023-1
Modernization GMP 4 (LLB)**Prevailing Wage Determination****Contract Number**

CC22-0228-42-A6-G4

Contract TitleCanyon Hills High School Whole Site 480565
Modernization GMP 4 (LLB)**DIR Project Number****Contract Amount**

\$47,000,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Demolition & Abatement of Hazardous Materials

Jobsite Scheduling Information

Expected Start Date

11/25/2023

Estimated Duration(Days)

1460

Number of Shifts

1

Shift Description

6am to 2:30 pm

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Isidro	Maldonado	Isidro@ecgcorp.net	(562) 912-8971
No	Foreman	Jay	McLaughlin	jay@ecgcorp.net	(562) 832-5624

Crew: Asbestos & Lead Crew

Scope of Work your firm will perform on this project

Demolition of Asbestos & Lead Abatement

Equipment to be utilized in performing work on this Project

Neg air machine Hepa Vacuum Personal Air Pumps Etc

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 300	Asbestos	Pending	Asbestos abatement	Pending	12/4/2023 - 12/4/2027	5	15
Laborers Local 300	Asbestos	Pending	Lead abatement	Pending	12/3/2023 - 12/3/2027	5	15
Laborers Local 300	Asbestos	Pending	Asbestos & Lead Abatement	Pending	12/2/2023 - 12/2/2027	5	15
Laborers Local 300	Asbestos	Pending	Demolition of Asbestos & Lead	Pending	12/1/2023 - 12/1/2027	5	15

Crew: Demolition Crew

Scope of Work your firm will perform on this project
Site and structure demolition

Equipment to be utilized in performing work on this Project

Skidsteer, excavators, track loaders, compressors, generators, rivet busters

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Demo	Pending	12/4/2023 - 12/4/2027	5	15
Operating Engineers Local 12	Operator	Pending	Demolition	Pending	12/4/2023 - 12/4/2027	1	3
Laborers Local 89	Laborer	Pending	Clean Demolition	Pending	12/1/2023 - 12/1/2027	5	15
Operating Engineers	Operator	Pending	Heavy Equipment	Pending	12/2/2023 - 12/2/2027	1	3

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Local 12			Demolition				

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	CONNOR CONCRETE CUTTING AND CORING	Concrete Cutting