

Subcontractor's Pre-Job Conference Form: NEAELECTRIC INC

Status

Published

Version

2

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

NEAELECTRIC INC

Company Address

13250 Kirkham Way Poway, Ca
92064

Phone Number**Fax Number****CSLB License Number**

802588

DIR Number

1000000327

Contractor License Classification

A - GENERAL ENGINEERING, B - GENERAL BUILDING, C10 - ELECTRICAL, C-7 - LOW VOLTAGE SYSTEMS

Pre-Award & Contract Information

Bid Number

CC22-0228-42-A6-G4

Bid Title

Canyon Hills High School Whole Site 2023-1
Modernization GMP 4 (LLB)

Prevailing Wage Determination**Contract Number**

CC22-0228-42-A6-G4

Contract Title

Canyon Hills High School Whole Site 480565
Modernization GMP 4 (LLB)

DIR Project Number**Contract Amount**

\$47,000,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Modernization of existing school including gymnasium. Also, misc. site work and various items concerning sport fields and supporting buildings. These items will include trenching (use of union sub), pathways for our Low Volt subs (these subs will be union subs that have been listed), and general electrical installs with manpower that we currently employ or may need from IBEW 569.

Jobsite Scheduling Information

Expected Start Date 11/12/2023	Estimated Duration(Days) 500
Number of Shifts 1	Shift Description 6am-2:30pm
Pay Day Wednesday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	David	Miller	david.miller@nealelectric.com	(619) 520-6045
Yes	Foreman	Jason	Weaver	jason.weaver@nealelectric.com	(619) 778-0354

Crew: Electrical install

Scope of Work your firm will perform on this project
General install of pipe, wire, devices and lighting throughout project

Equipment to be utilized in performing work on this Project
General electrician type tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Electrical Workers Local 569	Inside Wireman, Technician	Pending	electrical installs	Pending	11/22/2023 - 7/22/2025	5	6

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	STANDARD ELECTRONICS	Fire Alarm
No	TRAXX CONSTRUCTION INC	Excavation
No	WORLD BRIDGE TECHNOLOGIES, INC.	Data
No	POWER PLUS!	temp power
No	WEST COAST FIRESTOPPING, INC.	fire stopping
No	CEMENT CUTTING INC	Coring
No	APPLIED ENGINEERING CONCEPTS	Breaker testing and breaker coordination study