

# Subcontractor's Pre-Job Conference Form: SRK ENGINEERING INC

**Status**

Published

**Version**

3

**Assigned PSA Specialist**

Edmundo Avila II

**Email**

eavilaii@sandi.net

**Phone Number**

(619) 885-5614

## Subcontractor's Information

**Contractor**

SRK ENGINEERING INC

**Company Address**

2615 Auto Park Way Escondido, CA  
92029

**Phone Number****Fax Number****CSLB License Number**

1017836

**DIR Number**

1000045353

**Contractor License Classification**

A - GENERAL ENGINEERING

## Pre-Award & Contract Information

**Bid Number**

CC22-0228-42-A6-G4

**Bid Title**

Canyon Hills High School Whole Site 2023-1  
Modernization GMP 4 (LLB)

**Prevailing Wage Determination****Contract Number**

CC22-0228-42-A6-G4

**Contract Title**

Canyon Hills High School Whole Site 480565  
Modernization GMP 4 (LLB)

**DIR Project Number****Contract Amount**

\$47,000,000.00

## Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Site Utilities - Underground Sewer, Water & Storm Drain, vibrating / pour concrete/ minor structure

## Jobsite Scheduling Information

**Expected Start Date**

11/24/2023

**Estimated Duration(Days)**

365

**Number of Shifts**

1

**Shift Description**

Shift 1 Monday - Friday 7am to 3:30pm

**Pay Day**

Friday

**Pay Period End Day**

Sunday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jarod	Murphy	jmurphy@srkeng.com	(858) 692-7740
Yes	Foreman	Eric	Davis	edavis@srkeng.com	(858) 692-7628

## Crew: Underground crew

**Scope of Work your firm will perform on this project**  
Trenched Underground, Underground utilities, Storm Drain, Water and Sewer to new buildings, vibrating, pour concrete, Minor structures

**Equipment to be utilized in performing work on this Project**  
410 Backhoe/308 Excavator/ 289 Skid Steers/ 544 Loaders/ Small Roller/ Forklift

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Final	Utility Installation including Hand digging, Pot Holing and slurry backfill	Accepted	11/29/2023 - 11/17/2026	6	8
Operating Engineers Local 12	Operator	Final	Trench Excavation	Accepted	11/30/2023 - 11/18/2026	3	4
Laborers Local 89	Laborer	Pending	Utility Installation including Hand digging, Pot Holing and slurry backfill, Vibrating, pour concrete, minor structures	Pending	11/29/2023 - 11/30/2026	6	6

### Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	MERLI CONCRETE PUMPING INC.	Concrete pumping
No	SOLID STRUCTURES, INC.	Concrete Boxes
No	BOB'S CRANE SERVICE	Crane services
No	PENHALL COMPANY	Saw Cutting
No	UNDERGROUND LOCATING SERVICES,CABLE, PIPE & LEAK DETECTION, INC.	Utility Locating

<b>TBD?</b>	<b>TIERED SUBCONTRACTOR</b>	<b>TIERED SUBCONTRACTOR'S SCOPE</b>
No	NOR CAL PIPELINE SERVICES INC	CCTV and VAC Truck Services