San Diego Unified School District Project Stabilization Agreement (PSA) Pre-Job Conference Form



General Contractor Information

Prime Contractor: CW Driver

Address: 7588 Metropolitan Drive, San Diego CA

Phone: 619-696-5100

Fax: 619-696-5110

Contractor's License Number: 1009002

Will the Prime Contractor (PC/GC) Perform PSA Covered Work: NO

Project Information	Meeting Information
Project Name: Civita Elementary School	Meeting Date: May 15, 2020
Contract Number: CZ-19-0971-42	Meeting Time: 9:00 am
Contract Amount: \$56,465,970.88	Meeting Location: Virtual
Construction Start Date: 5/28/20	
Construction End Date: 6/20/22	

The Scope of Work to Be Performed

Construction of a new elementary school comprised of 4 buildings, trash enclosure and landscaping.

Equipment to Be Utilized on Job

Excavator, mini-excavator, dump truck, concrete truck, Skytrak, scissor lift, skid-steer bobcat, crane, concrete pump, forklift, back-hoe, street sweeper, hydro-seeder, boom lift, loader, water truck.

Jobsite Information	
Address: 7900 Civita Blvd., San Diego CA 92108	
Phone: TBD	Jobsite Labor Rep: Norm Gilstrap
Fax: N/A	Jobsite Safety Rep: Norm Gilstrap
Project Manager: Matt Christensen	Manpower to be Ordered By: N/A
Job Superintendent: Norm Gilstrap	

Jobsite Scheduling Information	
Number of Shifts: 1	Start / Stop Times: 7:00am – 3:30pm
Pay Day: N/A	Ending Day of Pay Period: N/A

Jobsite Facilities	
Location(s) of First Aid Facilities: Superintendent Office	
Location(s) of Sanitary Facilities: On Site Various	
Location(s) of Drinking Water Facilities: On Site Various	
Description of Jobsite Parking: Parking is not available on site.	
Name of Selected Hospital: AFC Urgent Care Mission Valley	
Address: 8590 Rio San Diego Dr. #111, San Diego, CA 92108	
Phone Number: 619-736-4600	

Manpower Estimates		
<u>Craft</u>	<u>Peak</u>	<u>Average</u>
Boilermakers		
Bricklayers		
Carpenters	45	25
Cement Mason	10	2
Drywall Finishers		
Electricians	20	8
Elevator Constructors		
Fire Sprinkler Fitter		
Floor Covers	4	2
Glaziers		
Gunite Worker Union Local		
345		
Heat and Frost Insulators	1	1
Iron Workers	20	5
Laborers	20	12
So Cal Laborers		
Environmental Workers		
Landscape, Irrigation,		
Underground and Specialty	12	8
Piping		
Laborers' International Union		
of N.A. Highway & Street		
Stripers'		
Operating Engineering	15	8
Painters		
Pipefitters		
Plumbers	4	1
Sheet Metal Workers	10	5

Plasterers		
Plaster Tenders		
Roofers and Water proofers	5	3
Teamsters	2	1
Tile / Marble / Terrazzo	4	2
Tradeshow and Sign Craft		

Referrals and Jurisdictional Assignments

Referral procedures will be in accordance with Article 3 of the Project Stabilization Agreement. We ask the unions to have these referral procedures posted at their hiring halls in order to be in full compliance with the law.

All work assignments below are proposed assignments. Any craft in disagreement with proposed assignments may submit written documentation, within 14 days after the Pre-job Conference, to justify their claim to the work involved. The contractors will review all responses, if any.

After the review, the contractor(s) shall make all assignment permanent. Any craft who has a disagreement with these final assignment(s) may file a jurisdictional dispute consistent with Article 8, Work Assignments and Disputes of the Project Stabilization Agreement.

Jurisdictional Assignments		
<u>Type of Work</u> Scope/Name of Contractor	<u>Work Assignment</u> <u>Craft/Classification & LU #</u>	
Stabilized Construction Entrance / Summit Erosion Control	Operating Engineers Local 12	
BMP Installation & Maintenance / Summit Erosion Control	Laborers Local 89, Operating Engineers Local 12	
Street Sweeping / Summit Erosion Control	Operating Engineers Local 12	
Dump Truck and Hydro-seeder / Summit Erosion Control	Teamsters Local 166	
Hydro-seeder Operator / Summit Erosion Control	Operating Engineers Local 12	
Installation of Electrical Systems / NEW	IBEW 569	
Excavation/Backfill of Electrical Trenching / Sub-tier to NEW TBD	Operating Engineers Local 12	
Installation of Low Voltage Systems / NEW	IBEW 569	
Installation of Fire Alarm System / Sub-tier to NEW TBD	IBEW 569	
Installation of FRP, Cubicle Curtains, Projection Screens and Roller Window Shades / Inland Building Construction	Southwest Carpenters Local 909	
Metal Stud Framing and Drywall / SDI	Carpenters Local 619	

Ceramic Tile / Continental Marble	Tile, Stone and Mosaic Local 4
PVC Roofing / A Good Roofer	Roofers Local 45
Structural Concrete Formwork / PSSI	Southwest Carpenters Local 619
Concrete Placement / PSSI	Laborer Local 89
Concrete Finishing, Stack and Patch / PSSI	Cement Masons Local 500 / Area 744
Flooring / A&S	Floor Covers Local 1399
Building Pluming and Piping, Site Utilities	
(Sewer, Storm Drain, Fire Water, Domestic	
Water and Gas) Including Hand Excavation,	Plumber and Steamfitters UA Local 230
Hand Grading and Hand Backfill and Potholing /	
Advance Plumbing	
Machine Excavation and Backfill / Advance	Operators Local 12
Plumbing	operations from 12
Hot Water Insulation / Advance Plumbing	Insulators Local 5
Field Surveying / Rick Engineering	Operating Engineers Local 12
Drilling / Condon Johnson	Operators Local 12
Lagging / Condon Johnson	Laborers Local 89
Welding Piles / Condon Johnson	Pile Drivers Local 2375
Waterproofing / Angelus	Roofers/Waterproofers Local 45
Aluminum Composite Panels, Sheet Metal	Sheet Metal Workers Local 206
Flashing, Skylights, Expansion Joints / Buxcon	Sheet Metal Workers Local 200
Landscaping / Lifestyle	Local 300
Irrigation / Lifestyle	Local 345
Excavation / Lifestyle	Local 12
Insulation / Alcal	Carpenters Local 619
Doors, Frames & Hardware / JFM	Carpenters Local 619
Structural Steel Erection / Asbury Steel	Ironworkers Local 229
HVAC / Able	Local 206
Refrigerant Piping / TBD	TBD

Duct & Pipe Insulation / TBD	TBD
Controls/Low Voltage Electrical / TBD	TBD
Test & Balance / TBD	TBD
Masonry / Winegardner	TBD
Heavy Equipment Operation / FJ Willert	Operating Engineers Local 12
Handwork and Flagging / FJ Willert	Laborers Local 89
Water Truck / FJ Willert	Teamster Local 166
Street Sweeping / FJ Willert	Operating Engineers Local 12
Saw-cutting / FJ Willert	Laborers Local 89

Subcontractor	s to Be Utilized	
Subcontractor Name: Summit Enterprises, Inc	. dba Summit Erosion Control	
Jurisdictional/Scope of Assignment: Temporary Erosion Control & BMP Maintenance		
Address: P.O. Box 8803335, San Diego, CA 92168		
Phone Number: 858-679-2100 License Number: 968404		
Estimated Starting Date: May 2020	Estimated Ending Date: May 2022	
Manpower to Be Order By: TBD	A	
Subcontractor Name: National Electric Works, Inc. (NEW)		
Jurisdictional/Scope of Assignment: Electrical	and Low Voltage	
Address: 4440 Rainier Avenue, Suite 101, Sai	n Diego, CA 92120	
Phone Number: 619-528-2880 License Number: 591191		
Estimated Starting Date: May 2020	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Inland Building Construc	ction Companies, Inc.	
Jurisdictional/Scope of Assignment: Construct	tion Specialties	
Address: 323 S. Sierra Way, San Bernardino,	CA 92408	
Phone Number: 909-884-6276		
Estimated Starting Date: May 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Standard Drywall, Inc.		
Jurisdictional/Scope of Assignment: Metal Stu	d Framing & Drywall	
Address:9902 Channel Road, Lakeside, CA 92040		
Phone Number: 619-443-7034	License Number: 44328	
Estimated Starting Date: January 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Continental Marble and Tile Co.		
Jurisdictional/Scope of Assignment: Ceramic		

License Number: 394

Address:2460 Anselmo Dr., Corona, CA

Phone Number: 951-284-1776

Estimated Starting Date: July 2021	Estimated Ending Date: June 2022
Manpower to Be Order By: TBD	

Subcontractor Name: A Good Roofer, Inc.		
Jurisdictional/Scope of Assignment: PVC Roofing		
Address: 11651 Riverside Dr. #145, Lakeside, San Diego, CA 92040		
Phone Number: 619-561-7600 License Number: 685015		
Estimated Starting Date: May 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Pacific Southwest Struc	tures, Inc.	
Jurisdictional/Scope of Assignment: Structura	l Concrete	
Address: 7845 Lemon Grove Way, Lemon Gr	ove, CA 91945	
Phone Number: 619-469-2323 License Number: 427349		
Estimated Starting Date: June 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: A&A Flooring, Inc. dba	A&S Flooring	
Jurisdictional/Scope of Assignment: Flooring		
Address: 2461 Fenton Street, Chula Vista, CA	\ 91914	
Phone Number: 619-585-8057	License Number: 801134	
Estimated Starting Date: December 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Strelic Plumbing Inc. dba Advance Plumbing Company		
Jurisdictional/Scope of Assignment: Plumbing and Site Utilities		
Address: PO Box 1706, El Cajon, CA 92022		
Phone Number: 619-447-2770	License Number: 272557	
Estimated Starting Date: June 2020	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Rick Engineering Company		
Jurisdictional/Scope of Assignment: Field Surveying		

Address: 5620 Friars Road, San Diego, CA 92110	
Phone Number: 619-908-3509	License Number: PLS 8150
Estimated Starting Date: May 2020	Estimated Ending Date: January 2021
Manpower to Be Order By: TBD	

E		
Subcontractor Name: Condon Johnson & Asso	ociates, Inc.	
Jurisdictional/Scope of Assignment: Cantileve	red Soldier Pile Wall	
Address: 3434 Grove St., Lemon Grove, CA 91945		
Phone Number: 858-530-9165	License Number: 300068	
Estimated Starting Date: May 2020	Estimated Ending Date: August 2020	
Manpower to Be Order By: TBD		
Subcontractor Name: Angelus Waterproofing	& Restoration, Inc.	
Jurisdictional/Scope of Assignment: Waterprod	ofing	
Address:17762 Metzler Lane, Huntington Beach, CA 92647		
Phone Number: 562-941-7676	License Number: 461100	
Estimated Starting Date: June 2020	Estimated Ending Date: January 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Buxcon Sheet Metal, Inc).	
Jurisdictional/Scope of Assignment: Sheet Metal Flashing		
Address: 11222 Woodside Avenue North, Santee, CA 92071		
Phone Number: 619-937-0001	License Number: 831448	
Estimated Starting Date: January 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Lifestyle Landscapes, Inc.		
Jurisdictional/Scope of Assignment: Landscaping and Irrigation		
Address: 592 N. Euclid Ave, Upland, CA 91730		
Phone Number: 909-758-1749	License Number: 758873	
Estimated Starting Date: June 2020	Estimated Ending Date: June 2022	
J	3	

Manpower to Be Order By: TBD		
Subcontractor Name: Alcal Specialty Contracting, Inc.		
Jurisdictional/Scope of Assignment: Insulation		
Address: 1232 Simpson Way, Ste. B, Escondido, CA 92029		
Phone Number: 760-466-3281	License Number: 815286	
Estimated Starting Date: February 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		

Subcontractor Name: Johnson, Finch & McClu	Subcontractor Name: Johnson, Finch & McClure Construction, Inc.	
Jurisdictional/Scope of Assignment: Doors, Fr	ames and Hardware	
Address: 9749 Cactus Street, Lakeside, CA 92	2040	
Phone Number: 619-938-9727	License Number: 392277	
Estimated Starting Date: February 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Asbury Steel, Inc.		
Jurisdictional/Scope of Assignment: Structural	Steel Erection	
Address: 9102 Birch Street, Spring Valley, CA	91977	
Phone Number: 619-465-2311	License Number: 999599	
Estimated Starting Date: July 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Able Heating & Air Conditioning, Inc.		
Jurisdictional/Scope of Assignment: HVAC		
Address: 1020 Colorado Ave., Ste. A, Chula Vista, CA 91911		
Phone Number: 619-409-9100	License Number: 466861	
Estimated Starting Date: January 2021	Estimated Ending Date: June 2022	
Manpower to Be Order By: TBD		
Subcontractor Name: Rossin Steel Inc.		
Jurisdictional/Scope of Assignment: Structural and Msc. Steel Fabrication		

Address: 2660 Cactus Road, San Diego, CA 9	92154
Phone Number: 619-656-9200	License Number: 869611
Estimated Starting Date: July 2020	Estimated Ending Date: March 2022
Manpower to Be Order By: TBD	
Subcontractor Name: Winegardner Masonry,	Inc
Jurisdictional/Scope of Assignment: Masonry	
	CA 02200
Address: 32147 Dunlap Blvd. Ste. A, Yucaipa	
Phone Number: 909-795-9711	License Number: 390895
Estimated Starting Date: August 2020	Estimated Ending Date: January 2021
Manpower to Be Order By: TBD	
Cubantrator Nama Otia Flavata	
Subcontractor Name: Otis Elevator	
Jurisdictional/Scope of Assignment: Elevator	
Address:	·
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	
Subcontractor Name: Costa Azul	
Jurisdictional/Scope of Assignment: Final Clea	aning
Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	
Subcontractor Name: Centex	
Jurisdictional/Scope of Assignment: Glazing and Storefront	
Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
:	·

Manpower to Be Order By:	
Subcontractor Name: Providence Venture, Inc).
Jurisdictional/Scope of Assignment: Finish Ca	rpentry
Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	
Subcontractor Name: Preferred Ceiling	
Jurisdictional/Scope of Assignment: Acoustica	ıl Ceilings and Wall Panels
Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	
Subcontractor Name: General Coatings	
Jurisdictional/Scope of Assignment: Painting	
Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	· ——————
Subcontractor Name: Division 10	
Jurisdictional/Scope of Assignment: Signage	
Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	4

Subcontractor Name: Kamran		
Jurisdictional/Scope of Assignment: Food Ser	vice Equipment	
Address:		
Phone Number:	License Number:	
Estimated Starting Date:	Estimated Ending Date:	
	Latimated Ending Date.	
Manpower to Be Order By:		
Subcontractor Name: Cosco		
Jurisdictional/Scope of Assignment: Fire Prote	ction	
Address:		
Phone Number:	License Number:	
Estimated Starting Date:	Estimated Ending Date:	
Manpower to Be Order By:		
Subcontractor Name: F.J. Willert Contracting (Co.	
Jurisdictional/Scope of Assignment: Earthwork	cand Demolition	
Address: 1869 Nirvana Avenue, Chula Vista, (CA 91911	
Phone Number: 619-421-1980	License Number: 402473	
Estimated Starting Date: May 2020	Estimated Ending Date: January 2021	
Manpower to Be Order By: TBD		
Subcontractor Name: ABC Resources		
Jurisdictional/Scope of Assignment: Asphalt Paving		
Address:		
Phone Number:	License Number:	
Estimated Starting Date:	Estimated Ending Date:	
Manpower to Be Order By:		
Subcontractor Name: Rocky Coast Builders		
Jurisdictional/Scope of Assignment: Site Concrete		

Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	
Subcontractor Name: Robertson Industries, In	C.
Jurisdictional/Scope of Assignment: Athletic ar	nd Recreational Surfacing
Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	
Subcontractor Name:	
Jurisdictional/Scope of Assignment:	
Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	
Subcontractor Name:	
Jurisdictional/Scope of Assignment:	
Address:	
Phone Number:	License Number:
Estimated Starting Date:	Estimated Ending Date:
Manpower to Be Order By:	