# Subcontractor's Pre-Job Conference Form: TEICHERT ENERGY & UTILITIES GROUP, INC.

<b>Status</b> Published	Version 1	
Assigned PSA Specialist Ivory Anderson	Email ianderson1@sandi.net	<b>Phone Number</b> (916) 835-7349
Subcontractor's Informa	ation	
Contractor TEICHERT ENERGY & UTILITI	ES GROUP, INC. sp	
<b>Company Address</b> PO Box 255767 Sacramento, C	Phone Number A 95865	Fax Number
CSLB License Number 1051985	<b>DIR Number</b> PW-LR-1000390054	
Contractor License Classification A - GENERAL ENGINEERING, CONTROL, B - GENERAL BUIL	C46 - SOLAR, C10 - ELECTRICAL, (	C31 - CONSTRUCTION ZONE TRAFFIC

# Pre-Award & Contract Information

Bid Number CC25-0529-52-00-00	<b>Bid Title</b> Solar Power Generation Syst Sites (Group A)		ge Determination
Contract Number	Contract Title	DIR Project Number	Contract Amount
CC25-0529-52-00-00	Solar Power Generation Systems at 11 Sites (Group A)		\$16,928,800.00

## **Overall Scope of Work for Which Your Company is Responsible**

#### **Overall Scope of Work**

Mechanical contractor in charge of installing the carport racking material.

Jobsite Scheduling Information	
Expected Start Date	Estimated Duration(Days)
5/1/2025	180
Number of Shifts	Shift Description
1	7:00am - 3:00pm
<b>Pay Day</b>	<b>Pay Period End Day</b>
Friday	Friday

Jobsite Adminis	tration				
JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes		Nathan	Josefowicz	njosefowicz@teichert.com	(916) 438-8576
No	Superintendent				

# **Crew: Footing Installation**

Scope of Work your firm will perform on this project Installing Carport Footings Equipment to be utilized in performing work on this Project Incidental Forklift Use

## **Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Installing Carport Footings	Pending	5/1/2025 - 12/1/2025	4	4

2/24/25, 3:10 PM

#### **PSA Web Application**

JNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
ronworkers _ocal 229	Iron Worker (Ornamental, Reinforcing, Structural)	Pending	Setting of Structural Columns	Pending	5/1/2025 - 12/1/2025	1	1

## **Crew: Racking Installation**

Scope of Work your firm will perform on this project Installation of Carport Racking Material Equipment to be utilized in performing work on this Project Incidental use of Forklift

### **Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Install Carport Racking	Pending	5/1/2025 - 12/1/2025	4	4
Ironworkers Local 229	Iron Worker (Ornamental, Reinforcing, Structural)	Pending	Install Crossbeams	Pending	5/1/2025 - 12/1/2025	1	1

## Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	Ground Penetrating Radar Systems, LLC.	third party locating
No	F3 & Associates, Inc.	Foundation Surveying
No	OLIVAS FOUNDATION DRILLING, INC	Foundation Drilling
No	N/A	Sunrise Bobcat for offhaul