General Contractor's Pre-Job Conference Form: SWINERTON BUILDERS

Status Published	Version 2			
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net		Phone Number (619) 879-7870	
General Contractor Information				
General Contractor SWINERTON BUILDERS SP				
Company Address 2001 Clayton Rd, 7th Floor - Legal, 2001 Clayton Rd, 7th Floo Legal Concord, CA 94520	Phone Number r -		Fax Number	
CSLB License Number 92	DIR Number 1000000296			
LATHING AND PLASTERING, C-5 - FRAMING AND ROUGH	CARPENTRY, C10 - ELECTRICAL, C2	21 - BUILDING MOVING, DEMOLI	- BOILER, HOT WATER HEATING AND STEAM FITTING, C35 - TION, C-61 / D28 - DOORS, GATES AND ACTIVATING DEVICES, C50 NTRY, C-8 - CONCRETE, C33 - PAINTING AND DECORATING	
Pre-Award & Contract Information				
Contract Number Contract CC22-0026-39-A3-G2 Crown Pc Reroofing Reroofing	int ES WSM (GMP2)- Photovoltaic &	DIR Project Number	Contract Amount	
Contract Summary				
Estimated Construction Start Date 5/14/2025		Estimated Construction End Date 12/31/2025	e	
Contract Summary Crown Point Elementary School PV & Roof Replacement project consists of new photovoltaic canopies in the school's parking lot and the re-roof of (3) existing buildings. Scope includes roof demolition, repair of existing roof framing and added blocking, new roof drains, re-roofing, (2) new photovoltaic structures, associated electrical work, and associated site work.				
Jobsite Information				
Jobsile mornation				
School Name Crown Point Elementary 4033 Ingraham St., San Diego, CA 92109				
Phone Number (949) 410-6735		Fax Number (949) 410-6735		
Jobsite Facilities Information				
Number of First Aid Facilities 1	Number of Sanitary Facilities 3		Number of Drinking Water Facilities 0	
Comments about First Aid Facillities, Sanitary Facilities, or Drinking Water Facilities First aid station is located inside Building 100 in classroom 103. Sanitary facilities are located in the parking lot and on the school playground.				
Description of Jobsite Parking Jobsite parking is on the street only.				
Name of Selected Hospital Marque Urgent Care	Hospital Address 4490 Fanuel St. San Diego, CA	92109	Hospital Phone Number (877) 693-6266	

Jobsite Scheduling Information	
Number of Shifts 1	Shift Description 7:00am-3:30pm
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Project Manager	Rachael	Segraves	rachael.segraves@swinerton.com	(949) 410-6735
No	Superintendent	Justin	Davis	justin.davis@swinerton.com	(619) 954-3343
No	Safety Rep	Bryan	Gray	bryan.gray@swinerton.com	(925) 655-7730
Νο	Document Control		Tanner	christine.tanner@swinerton.com	(858) 357-3171

Crew: Site Cleaning

Scope of Work your firm will perform on this project

Site cleaning & construction perimeter fence upkeep

Equipment to be utilized in performing work on this Project Trade tools

Referra	and	Jurisdictional	Assignment
---------	-----	----------------	------------

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Final	Site cleaning & construction perimeter upkeep	Accepted	5/14/2025 - 12/31/2025	1	2

Crew: Acoustical Ceilings

Scope of Work your firm will perform on this project	
Patch acoustical tile ceiling	

Equipment to be utilized in performing work on this Project Ladders, perry scaffold, hand tools.

Referral and Jurisdi	Referral and Jurisdictional Assignment						
UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Install acoustical ceiling tiles	Pending	6/23/2025 - 6/30/2025	1	2