

Subcontractor's Pre-Job Conference Form: SOLID STRUCTURES, INC.

Status	Version	
Published	1	
Assigned PSA Specialist	Email	Phone Number
Maria Cruz	mcruz5@sandi.net	(619) 879-7870

Subcontractor's Information

Contractor		
SOLID STRUCTURES, INC. SP		
Company Address	Phone Number	Fax Number
4670 Nebo Drive, Suite 100 , P.O. Box 848 La Mesa, CA 91941		
CSLB License Number	DIR Number	
758791	1000015100	
Contractor License Classification		
A - GENERAL ENGINEERING		
Tiered Subcontractor	Tiered SubContractor To	
Yes	Advance Plumbing Company	

Pre-Award & Contract Information

Contract Number	Contract Title	DIR Project Number	Contract Amount
CC24-0764-08-A1-G1	Cubberley ES WSM -GMP 1 (Construction)	20250574427	\$32,126,428.07

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Build and pour storm drain structures.

Jobsite Scheduling Information

Expected Start Date	Estimated Duration(Days)
8/4/2025	30
Number of Shifts	Shift Description
1	7:00am - 3:30pm
Pay Day	Pay Period End Day
Friday	Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jeffrey	Hicks	jeff@solidstructuresinc.com	(619) 464-5210

Crew: Carpenter Engineering

Scope of Work your firm will perform on this project
Build and pour storm drain structures.

Equipment to be utilized in performing work on this Project
F-450 Truck, Honda Generator, and various hand electric tools.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Forming, remove forms, and clean up.	Pending	8/4/2025 - 9/4/2025	2	2

Crew: Cement Masons

Scope of Work your firm will perform on this project
Placing (screeding) concrete finishing and sack and patch.

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Engineering Construction	Pending	Placing (screeding) concrete finishing and sack and patch.	Pending	8/4/2025 - 9/4/2025	1	1

Crew: Laborers

Scope of Work your firm will perform on this project
Grading, placing vibration, shoveling of concrete and clean up.

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Construction-Fence Erector-Housemover) (Engineering Construction)	Pending	Grading, placing vibration, shoveling of concrete and clean up.	Pending	8/4/2025 - 9/4/2025	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
------	----------------------	------------------------------

Contractor not required to submit information