Subcontractor's Pre-Job Conference Form: F.J. Willert Contracting Co.

StatusVersionPublished1

Assigned PSA Specialist

Maria Cruz

Email

mcruz5@sandi.net

Phone Number (619) 879-7870

Fax Number

Subcontractor's Information

Contractor

F.J. Willert Contracting Co. SP

Company Address

1869 NIRVANA AVENUE, CHULA VISTA, CA 91911

1009 MINVANAAVENOE, CHOLA VISTA, CA

CSLB License Number 402473 **DIR Number** 1000004062

Phone Number

Contractor License Classification

A - GENERAL ENGINEERING, C21 - BUILDING MOVING, DEMOLITION

Pre-Award & Contract Information

Bid Number Bid Tit

CC24-0764-08-A1-G1 Cubberley ES WSM -GMP 1 (Construction)

Prevaling Wage Determination

2024-2

Contract Number CC24-0764-08-A1-G1 Contract Title

Cubberley ES WSM -GMP 1 (Construction)

DIR Project Number

Contract Amount \$32,126,428.07

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Earthwork, Grading, Excavation, Hard Demolition

Jobsite Scheduling Information

Expected Start Date

6/2/2025

Pay Day Friday

Number of Shifts

1

Estimated Duration(Days)

120

Shift Description 6.00Am - #:30pm

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Pete	Flash	peterf@fjwillert.com	(619) 587-2392
Yes	Foreman	Tyler	Smith	tylers@fjwillert.com	(619) 841-8424
Yes		Sonya	Mancilla	sonya@fjwillert.com	(619) 755-2601

Crew: Excavation & Grading

Scope of Work your firm will perform on this project Excavation, Grading, Hard Demolition

Equipment to be utilized in performing work on this Project Excavator, skid steer, street sweeper

Referral and Jurisdictional Assignment						
DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operator	Pending	Heavy Equipment Operator	Pending	6/2/2025 - 12/2/2025	2	4
Laborer (Building Construction)	Pending	Flaggers, hand digging, saw cutting, clean up	Pending	6/2/2025 - 12/2/2025	2	4
	DIR CLASSIFICATION Operator Laborer (Building	DIR CLASSIFICATION Operator Pending Laborer (Building Pending	DIR CLASSIFICATION ASSIGNMENT ACTIVITIES Operator Pending Heavy Equipment Operator Laborer (Building Pending Flaggers, hand digging, saw cutting,	DIR CLASSIFICATION ASSIGNMENT ACTIVITIES ACTIVITIES STATUS Operator Pending Heavy Equipment Operator Laborer (Building Construction) Pending Flaggers, hand digging, saw cutting,	DIR CLASSIFICATION ASSIGNMENT ACTIVITIES ASSIGNMENT ACTIVITIES STATUS START - END DATE Operator Pending Heavy Equipment Operator Pending 6/2/2025 - 12/2/2025 Laborer (Building Construction) Pending Flaggers, hand digging, saw cutting,	DIR CLASSIFICATION ASSIGNMENT ACTIVITIES ASSIGNMENT ACTIVITIES STATUS ESTIMATED WORKFORCE AVERAGE Operator Pending Heavy Equipment Operator Pending 6/2/2025 - 12/2/2025 2 Laborer (Building Construction) Pending Flaggers, hand digging, saw cutting,

Add other direct Subcontractors not included on the Division of Work						
TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE				
No	D 3 Construction Services, Inc	Temp Fencing				
No	Bancroft Construction Services LLC	SWPPP Monitoring				
No	CEMENT CUTTING INC	Saw Cutting				
No	Ground Penetrating Radar Systems, LLC.	Ground Penetrating Utility Systems				
No	Cable, Pipe & Leak Detection, Inc.	Utility Locator				