Subcontractor's Pre-Job Conference Form: Hamel Concrete, Inc.

Status Published Assigned PSA Specialist Maria Cruz	Version 3 Email mcruz5@sandi.net	Phone Number (619) 879-7870				
Subcontractor's Information						
Contractor Hamel Concrete, Inc. sp						
Company Address 26431 JEFFERSON AVE, STE A, MURRI	Phone Number ETA, CA 92562	Fax Number				
CSLB License Number 1011533	DIR Number 1000035646					
Contractor License Classification C-8 - CONCRETE, A - GENERAL ENGINI	EERING, B - GENERAL BUILDING					
Pre-Award & Contract Informat	ion					
Contract Number CC24-0764-08-A1-G1	Contract Title Cubberley ES WSM -GMP 1 (Construction)	DIR Project Number 20250574427	Contract Amount \$32,126,428.07			
Overall Scope of Work for Which Your Company is Responsible						
Overall Scope of Work Structural & Site Concrete and Concrete Reinforcing.						
Jobsite Scheduling Information						
Expected Start Date 7/1/2025		Estimated Duration(Days) 479				
Number of Shifts 1		Shift Description 7:00 AM- 3:00 PM				

Pay Day Friday

Shift Description 7:00 AM- 3:00 PM	
Pay Period End Day Sundav	

Jobsite Administration					
JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Chris	Salazar	csalazar@hamelinc.com	(951) 764-1957
No		Jesse	Cosio	jcosio@hamelinc.com	(562) 641-1910

Crew: Structural & Site Concrete Carpenters

Scope of Work your firm will perform on this project Form & Strip walls, edgeform, stairs, Etc, Set rebar template

Referral and Juris	dictional Assignment						
UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Final	Forming & stripping etc. Setting embeds, anchor bolts, rebar templates etc.	Accepted	7/1/2025 - 10/23/2026	5	10

Crew: Excavation

Scope of Work your firm will perform on this project Excavate & Backfill Footings

Equipment to be utilized in performing work on this Project Backhoe, Skip loader, Loader, Excavator

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Final	Excavation & backfill using equipment	Accepted	7/1/2025 - 7/15/2025	1	1
Laborers Local 89	Laborer (Building Construction)	Final	Hand Clean, excavations	Accepted	7/1/2025 - 10/23/2026	1	1

Crew: Concrete Placing & Finishing

Scope of Work your firm will perform on this project Placing & Finish Concrete

Equipment to be utilized in performing work on this Project Ride-on trowel machines, walk-behind power trowels

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	al Finishing concrete, screeding, rodding, tooling, operating finishing machines, bull floating, bump cutting, sack and patch	Pending	7/1/2025 - 10/23/2025	2	15
Laborers Local 89	Laborer (Building Construction)	Pending	Placing concrete, running concrete, assisting in placement of concrete as needed	Pending	7/1/2025 - 10/23/2025	2	6

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	CTR Concrete Pumping, Inc.	Concrete Pumping
No	Quality Rebar, Inc.	Installation of site & building concrete reinforcement
Yes		Excavation & Backfill