Subcontractor's Pre-Job Conference Form: Odigos Construction Inc

Status Version

Published

Assigned PSA SpecialistEmailPhone NumberEdmundo Avila IIeavilaii@sandi.net(619) 885-5614

Subcontractor's Information

Contractor

Odigos Construction Inc SP

Company Address Phone Number Fax Number

PO Box 91868 Long Beach, CA 90809

CSLB License Number DIR Number

1063966 PW-LR-1000577718

Contractor License Classification
A - GENERAL ENGINEERING

Pre-Award & Contract Information

Bid Number Bid Title Prevaling Wage Determination

LB25-0296-08-00-G2 Fulton K-8 School Photovoltaic (GMP

No. 2)

Contract Number Contract Title DIR Project Number Contract Amount

LB25-0296-08-00-G2 Fulton K-8 School Photovoltaic (GMP

No. 2)

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Demolition/Earthwork Specification Section of Project

Jobsite Scheduling Information

Expected Start Date

7/1/2025

Number of Shifts

1

Pay Day

Friday

Estimated Duration(Days)

60

Shift Description 7am-3:30pm

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Foreman	William	Harbison	william@odigosco.com	(657) 259 - 7003
No	Superintendent	Chad	Coca	chad@odigosco.com	(562) 676 - 2232
Yes	Lead	Kia	Keyvani	kia@odigosco.com	(360) 213 - 9786

Crew: Demo Crew

Scope of Work your firm will perform on this project Earthwork/Demo

Equipment to be utilized in performing work on this Project
Large/Small excavator, large loader, Backhoe, Skip loader,
Skid steer, Water trailer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Operating Engineers	Operator	Pending	operating Heavy	Pending	7/1/2025 - 8/31/2025	5	6

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Local 12			Equipment				
Laborers Local 89	Laborer (Building Construction)	Pending	Labor work & operate water trailer	Pending	7/1/2025 - 8/31/2025	5	6

Crew: Grading Crew

Scope of Work your firm will perform on this project Grading

Equipment to be utilized in performing work on this ProjectMotor grader, Skip loader, Skid steer, Water trailer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Operating Engineers Local 12	Operator	Pending	Operate Heavy Equipment	Pending	7/1/2025 - 8/31/2025	5	6
Laborers Local 89	Laborer (Building Construction)	Pending	Labor Work & Operate water trailer	Pending	7/1/2025 - 8/31/2025	5	6

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	JMH ENGINEERING AND CONSTRUCTION	Demolition/Earthwork Specification Section of Project