

General Contractor's Pre-Job Conference Form: STRAIGHT LINE GENERAL CONTRACTORS, INC.

| | | |
|--------------------------------|---------------------|---------------------|
| Status | Version | |
| Published | 2 | |
| Assigned PSA Specialist | Email | Phone Number |
| Rey Pedregon | rpedregon@sandi.net | (619) 288-5592 |

General Contractor Information

| | | |
|---|---------------------|-------------------|
| General Contractor | | |
| STRAIGHT LINE GENERAL CONTRACTORS, INC. | | |
| Company Address | Phone Number | Fax Number |
| OCEANSIDE, CA 92056 | (760) 630-7112 | (760) 000-0000 |
| CSLB License Number | DIR Number | |
| 760964 | 1000002142 | |
| Contractor License Classification | | |
| A - GENERAL ENGINEERING, B - GENERAL BUILDING, C-8 - CONCRETE | | |

Pre-Award & Contract Information

| | | |
|------------------------|--|--------------------------------------|
| Bid Number | Bid Title | Prevailing Wage Determination |
| CP24-0222-23 | FURNISH AND INSTALL HYDRATION STATIONS AT 10 SITES GROUP 5 | 2023-1 |
| Contract Number | Contract Title | Contract Amount |
| CP24-0222-23 | | 1878104.00 |

Furnish and Install Hydration Stations at 10 Sites Group 5

Contract Summary

Estimated Construction Start Date

8/29/2023

Estimated Construction End Date

1/19/2024

Contract Summary

Demo of existing drinking fountains and installation of new hydration stations.

Jobsite Information

School Name

Knox Middle
1098 S. 49th St., San Diego, CA 92113

Phone Number

(760) 630-7112

Fax Number

(760) 630-7662

Jobsite Facilities Information

Number of First Aid Facilities

1

Number of Sanitary Facilities

1

Number of Drinking Water Facilities

1

Comments about First Aid Facilities, Sanitary Facilities, or Drinking Water Facilities

We will use 1 site as staging area. All temp facilities will stage from there.

Description of Jobsite Parking

In staging area

| Name of Selected Hospital | Hospital Address | Hospital Phone Number |
|----------------------------------|-------------------------|------------------------------|
| Varies | Varies | (760) 630-7112 |

Jobsite Scheduling Information**Number of Shifts**

1

Shift Description

6:00 am - 3:00 pm

Pay Day

Saturday

Pay Period End Day

Friday

Jobsite Administration

| JOBSITE CONTACT ? | ADMISTRATIVE ROLE | FIRST NAME | LAST NAME | EMAIL | PHONE |
|--------------------------|--------------------------|-------------------|------------------|---------------------|----------------|
| Yes | Project Manager | Dave | Williams | dave@slgcinc.net | (760) 630-7112 |
| Yes | Superintendent | Mark | Seymour | marks@slgcinc.net | (760) 889-7087 |
| Yes | Safety Rep | Mark | Kepley | mark@slgcinc.net | (760) 802-9474 |
| Yes | Document Control | Barbara | Trager | barbara@slgcinc.net | (760) 630- |

| JOBSITE CONTACT ? | ADMISTRATIVE ROLE | FIRST NAME | LAST NAME | EMAIL | PHONE |
|-------------------|-------------------|------------|-----------|-------|-------|
| | | | | | 7112 |

Crew: Laborer

Scope of Work your firm will perform on this project

Demo of existing drinking fountains and wall finishes

Equipment to be utilized in performing work on this Project

hand tools

Referral and Jurisdictional Assignment

| UNION | DIR CLASSIFICATION | ASSIGNMENT STATUS | CREW MEMBER ACTIVITIES/RESPONSIBILITIES | SUMMARY OF WORK STATUS | ESTIMATED START - END DATE | ESTIMATED WORKFORCE AVERAGE | ESTIMATED WORKFORCE PEAK |
|-------------------|--------------------|-------------------|---|------------------------|----------------------------|-----------------------------|--------------------------|
| Laborers Local 89 | Laborer | Pending | demolition | Pending | 8/30/2023 - 10/30/2023 | 2 | 2 |

Crew: Framer

Scope of Work your firm will perform on this project

Minor wall blocking and furring

Equipment to be utilized in performing work on this Project

hand tools

Referral and Jurisdictional Assignment

| UNION | DIR CLASSIFICATION | ASSIGNMENT STATUS | CREW MEMBER ACTIVITIES/RESPONSIBILITIES | SUMMARY OF WORK STATUS | ESTIMATED START - END DATE | ESTIMATED WORKFORCE AVERAGE | ESTIMATED WORKFORCE PEAK |
|----------------------|--------------------|-------------------|---|------------------------|----------------------------|-----------------------------|--------------------------|
| Carpenters Local 619 | Carpenter | Pending | Minor wall blocking and furring | Pending | 8/30/2023 - 11/30/2023 | 1 | 2 |

Crew: Laborers

Scope of Work your firm will perform on this project
Temp fencing and shovel work for concrete

Equipment to be utilized in performing work on this Project
Hand tools

Referral and Jurisdictional Assignment

| UNION | DIR CLASSIFICATION | ASSIGNMENT STATUS | CREW MEMBER ACTIVITIES/RESPONSIBILITIES | SUMMARY OF WORK STATUS | ESTIMATED START - END DATE | ESTIMATED WORKFORCE AVERAGE | ESTIMATED WORKFORCE PEAK |
|-------------------|--------------------|-------------------|---|------------------------|----------------------------|-----------------------------|--------------------------|
| Laborers Local 89 | Laborer | Pending | Temp fencing and concrete shovel work | Pending | 9/13/2023 - 12/8/2023 | 1 | 2 |

Crew: Concrete Finish

Scope of Work your firm will perform on this project

Concrete finishing

Equipment to be utilized in performing work on this Project

hand tools

Referral and Jurisdictional Assignment

| UNION | DIR CLASSIFICATION | ASSIGNMENT STATUS | CREW MEMBER ACTIVITIES/RESPONSIBILITIES | SUMMARY OF WORK STATUS | ESTIMATED START - END DATE | ESTIMATED WORKFORCE AVERAGE | ESTIMATED WORKFORCE PEAK |
|-------------------------|-----------------------|-------------------|---|------------------------|----------------------------|-----------------------------|--------------------------|
| Cement Masons Local 500 | Building Construction | Pending | concrete finish work | Pending | 9/6/2023 - 12/8/2023 | 1 | 2 |

Crew: Ceramic Tile

Scope of Work your firm will perform on this project

patching of existing ceramic tile

Equipment to be utilized in performing work on this Project

hand tools

Referral and Jurisdictional Assignment

| UNION | DIR CLASSIFICATION | ASSIGNMENT STATUS | CREW MEMBER ACTIVITIES/RESPONSIBILITIES | SUMMARY OF WORK STATUS | ESTIMATED START - END DATE | ESTIMATED WORKFORCE AVERAGE | ESTIMATED WORKFORCE PEAK |
|----------------------|--------------------|-------------------|---|------------------------|----------------------------|-----------------------------|--------------------------|
| Bricklayers & Allied | Terrazzo Installer | Pending | ceramic tile patch | Pending | 9/13/2023 - 12/8/2023 | 1 | 1 |

| UNION | DIR CLASSIF ICATION | ASSIGN MENT STATUS | CREW MEMBER ACTIVITI ES/RESP ONSIBILI TIES | SUMMAR Y OF WORK STATUS | ESTIMAT ED START - END DATE | ESTIMAT ED WORKFO RCE AVERAG E | ESTIMAT ED WORKFO RCE PEAK |
|-----------------------|---------------------------|--------------------------|---|----------------------------------|---|---|--|
| Craftsma n Local 4 | | | | | | | |