

# Subcontractor's Pre-Job Conference Form: POWERCON IMPROVEMENTS INC.

**Status**

Published

**Version**

2

**Assigned PSA Specialist**

Todd Ethridge

**Email**

tethridge1@sandi.net

**Phone Number**

(619) 719-9773

## Subcontractor's Information

**Contractor**

POWERCON IMPROVEMENTS INC.

**Company Address**

13908 CHERYL CREEK DR EL  
CAJON, CA 92021

**Phone Number**

(619) 599-2222

**Fax Number****CSLB License Number**

1016331

**DIR Number**

1000031876

**Contractor License Classification**

B - GENERAL BUILDING

## Pre-Award & Contract Information

**Bid Number**

CC23-0632-39-00-00A1

**Bid Title**

Furnish and Install Shade Shelters at  
18 District Sites Group 3A & 3B

**Prevailing Wage Determination****Contract Number**

CC23-0632-39-00-00

**Contract Title**

Furnish and Install Shade Shelters at  
18 District Sites Group 3A & 3B

**Contract Amount**

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

Install of umbrella shades, excavation of footings, and install/pour concrete.

**Jobsite Scheduling Information****Expected Start Date**

7/28/2023

**Estimated Duration(Days)**

150

**Number of Shifts**

1

**Shift Description**

3:00 pm - 11:30pm

**Pay Day**

Friday

**Pay Period End Day**

Friday

**Jobsite Administration**

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Michael	Powers	powercon@cox.com	(619) 599-2222

**Crew: Powercon**

**Scope of Work your firm will perform on this project**  
Install of umbrella shades, excavation of footings, and install/pour concrete.

**Equipment to be utilized in performing work on this Project**  
N/A

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES /RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Final	Installation of Umbrella Shades	Accepted	7/31/2023 - 1/31/2024	1	1
Laborers Local 89	Laborer	Pending	Off loading materials, shoveling, sweeping, and clean up.	Pending	7/31/2023 - 1/31/2024	1	1
Ironworkers Local 229	Iron Worker Ornamental Reinforcing Structural	Pending	Assembly of shade structure and steel roof girders.	Pending	7/31/2023 - 1/31/2024	1	1
Operating Engineers Local 12	Operator	Pending	Operating Skid Steer Auger, drilling, and spoil loading.	Pending	7/31/2023 - 1/31/2024	1	1

### Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	