Subcontractor's Pre-Job Conference Form: ACCO ENGINEERED SYSTEMS, INC.

Status Version

Published 1

Assigned PSA Specialist Email Phone Number

Edmundo Avila II eavilaii@sandi.net (619) 885-5614

Subcontractor's Information

Contractor

ACCO ENGINEERED SYSTEMS, INC. SP

Company Address Phone Number Fax Number

888 E. Walnut Street Pasadena, CA

91101

CSLB License Number
120696
DIR Number
1000000546

Contractor License Classification

C-4 - BOILER, HOT WATER HEATING AND STEAM FITTING, C20 - WARM-AIR HEATING, VENTILATING AND AIR-CONDITIONING, C36 - PLUMBING, C38 - REFRIGERATION, C10 - ELECTRICAL, B - GENERAL BUILDING, A - GENERAL ENGINEERING, C16 - FIRE PROTECTION, C42 - SANITATION SYSTEM

Pre-Award & Contract Information

Bid Number Bid Title Prevaling Wage Determination

CC23-0127-42-A4-G3 G.W. Smith Education Center 2023-2

Parking Structure (LLB) GMP 2

Contract NumberContract TitleDIR Project NumberContract AmountCC23-0127-42-A4-G3G.W. Smith Education Center521414\$44,558,405.72

Parking Structure (LLB) GMP 2

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Plumbing sewer, storm, water - inside the parking structure, to 5feet outside of the building.

Jobsite Scheduling Information

Expected Start Date

5/16/2024

Number of Shifts

1

Pay Day

Monday

Estimated Duration(Days)

300

Shift Description 6:00am to 3:30pm

Pay Period End Day

Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Gary	Swope	gswope@accoes.com	(818) 730-5834

Crew: Plumbing

Scope of Work your firm will perform on this project Underground pipe & sand oil interceptor installation. Overhead waste, vent, storm, & water piping.

Equipment to be utilized in performing work on this Project
Backhoe

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFIC ATION	ASSIGNME NT STATUS	ASSIGNME NT ACTIVITIES	ASSIGNME NT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Plumbers & Steamfitters Local 230	Plumber,Ind ustrial and General Pipefitter	Pending	Plumbing & piping. Hand backfill	Pending	6/15/2024 - 6/15/2025	2	3
Operating Engineers Local 12	Operator	Pending	Excavation & Backfill	Pending	6/15/2024 - 6/15/2025	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?		TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE	
	No	KARCHER FIRESTOPPING, INC.	Firestopping	
	No	MATT CHLOR, INC.	Chlorination of domestic water.	