

Subcontractor's Pre-Job Conference Form: BOMEL CONSTRUCTION COMPANY INC.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

ContractorBOMEL CONSTRUCTION COMPANY INC. SP**Company Address**

96 CORPORATE PARK IRVINE, CA

Phone Number**Fax Number****CSLB License Number**

265409

DIR Number

1000008715

Contractor License Classification

Pre-Award & Contract Information

Bid Number

CC23-0127-42-A4-G3

Bid TitleG.W. Smith Education Center Parking
Structure (LLB) GMP 2**Prevailing Wage Determination**

2023-2

Contract Number

CC23-0127-42-A4-G3

Contract TitleG.W. Smith Education Center Parking
Structure (LLB) GMP 2**DIR Project Number**

521414

Contract Amount

\$44,558,405.72

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Concrete, Formwork, Rebar and Truncated Domes within the Parking Structure/Garage.

Jobsite Scheduling Information

Expected Start Date

7/8/2024

Estimated Duration(Days)

240

Number of Shifts

1

Shift Description

6:00 am to 2:30 pm.

Pay Day

Tuesday

Pay Period End Day

Thursday

Jobsite Administration

| JOBSITE CONTACT ? | ADMISTRATIVE ROLE | FIRST NAME | LAST NAME | EMAIL | PHONE |
|-------------------|-------------------|------------|------------|-------------------------------|----------------|
| Yes | Superintendent | Sean | Perrington | sperrington@bomel.com | (714) 493-5746 |
| No | Lead | Michael | Cobb | mcobb@bomel.com | (714) 493-5694 |
| No | | Andrea | Dixon | adixon@bomelconstruction.com | (714) 921-1660 |
| No | | Shelley | Estela | sestela@bomelconstruction.com | (702) 798-1660 |

Crew: Structural Concrete and reinforcing steel and post tension reinforcement.

Scope of Work your firm will perform on this project

Layout, Cast in place concrete scope for foundations, elevator pits, slab on grade, columns, walls, spandrels, elevated decks and beams, concrete stairs, concrete curbs and pads shown on drawings within the parking structure/garage and the concrete foundation at the mechanical enclosure.

Equipment to be utilized in performing work on this Project

Generators, manlift, forklift, reach fork.

Referral and Jurisdictional Assignment

| UNION | DIR CLASSIFICATION | ASSIGNMENT STATUS | ASSIGNMENT ACTIVITIES | ASSIGNMENT ACTIVITIES STATUS | ESTIMATED START - END DATE | ESTIMATED WORKFORCE AVERAGE | ESTIMATED WORKFORCE PEAK |
|-------------------------|---------------------------------|-------------------|--|------------------------------|----------------------------|-----------------------------|--------------------------|
| Carpenters Local 619 | Carpenter | Pending | Concrete Formwork | Pending | 9/30/2024 - 5/30/2025 | 8 | 12 |
| Laborers Local 89 | Laborer (Building Construction) | Pending | Concrete Placement by pump and hose (Merli), Vibration and spreading/placing concrete (Bomel). | Pending | 9/30/2024 - 5/30/2025 | 3 | 6 |
| Cement Masons Local 500 | Building Construction | Pending | Medium swirl finish for carport, Screeding, floating and sack and patch/ point and patch. (Bomel). | Pending | 10/15/2024 - 4/30/2025 | 6 | 9 |

Add other direct Subcontractors not included on the Division of Work

| TBD? | TIERED SUBCONTRACTOR | TIERED SUBCONTRACTOR'S SCOPE |
|------|---------------------------------|--|
| No | STEFAN MERLI PLASTERING CO. INC | Concrete Pumping |
| No | PENHALL COMPANY | Saw cutting and demolition if needed. |
| No | NOLAN EXCAVATION | Footing Excavation and Fine Grading |
| No | CMC Steel Fabricators, Inc. | Structural reinforcing steel for Parking Structure |
| No | TWO OAKS SWEEPING LLC | Street Sweeping |