

# Subcontractor's Pre-Job Conference Form: CALIFORNIA SHEET METAL WORKS, INC.

**Status**

Published

**Version**

1

**Assigned PSA Specialist**

Edmundo Avila II

**Email**

eavilaii@sandi.net

**Phone Number**

(619) 885-5614

## Subcontractor's Information

**Contractor**

CALIFORNIA SHEET METAL WORKS, INC. SP

**Company Address**

1020 N. MARSHALL AVE EL  
CAJON, CA 92020

**Phone Number****Fax Number****CSLB License Number**

181431

**DIR Number**

1000002069

**Contractor License Classification**

C43 - SHEET METAL, C20 - WARM-AIR HEATING, VENTILATING AND AIR-CONDITIONING, C23 - ORNAMENTAL METALS

## Pre-Award & Contract Information

**Bid Number**

CC23-0127-42-A4-G3

**Bid Title**

G.W. Smith Education Center  
Parking Structure (LLB) GMP 2

**Prevailing Wage Determination**

2023-2

**Contract Number**

CC23-0127-42-A4-G3

**Contract Title**

G.W. Smith Education Center  
Parking Structure (LLB) GMP 2

**DIR Project Number**

521414

**Contract Amount**

\$44,558,405.72

## Overall Scope of Work for Which Your Company is Responsible

### Overall Scope of Work

Installation of ACM Panel System, Perforated Panel System and all back up zees and clips to complete the installation. We have some miscellaneous sheet metal items and some sheet waterproofing which we will sub out and that is to be determined. Also, part of our scope buyout is the Decorative Tile system which will be subbed out once we find a vendor to pick it up.

## Jobsite Scheduling Information

### Expected Start Date

3/10/2025

### Estimated Duration(Days)

40

### Number of Shifts

1

### Shift Description

7:00 am to 3:30 PM

### Pay Day

Friday

### Pay Period End Day

Tuesday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Justin	Scheneman	justin@califsheetmetal.com	(619) 922-0290

## Crew: Sheet Metal crew

### Scope of Work your firm will perform on this project

Installation of Metal Panels. This includes all zees or hats, clips and panels.

### Equipment to be utilized in performing work on this Project

Aerial lifts will be utilized for installation of metal panels

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Sheet Metal Workers Local 206	Sheet Metal Worker (HVAC)	Pending	Install Metal Panels and General Sheet metal	Pending	3/10/2025 - 5/8/2025	4	6
Sheet Metal Workers Local 206	Sheet Metal Technician	Pending	Install metal panels and general sheet metal	Pending	3/10/2025 - 5/8/2025	2	2

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Yes		Decorative Tile system
Yes		Scaffold erection and dismantling