

# Subcontractor's Pre-Job Conference Form: Inland Pacific Tile, Inc.

**Status**  
Published

**Version**  
1

**Assigned PSA Specialist**  
Edmundo Avila II

**Email**  
eavilaii@sandi.net

**Phone Number**  
(619) 885-5614

## Subcontractor's Information

**Contractor**  
Inland Pacific Tile, Inc. **SP**

**Company Address**  
1817 COMMERCENTER WEST SAN  
BERNARDINO, CA 92408

**Phone Number**

**Fax Number**

**CSLB License Number**  
780298

**DIR Number**  
1000000911

**Contractor License Classification**  
C54 - TILE (CERAMIC AND MOSAIC)

## Pre-Award & Contract Information

**Bid Number**  
CC23-0127-42-A5-G4

**Bid Title**  
G.W. Smith Education Center Site  
Redevelopment (GMP No. 3)

**Prevailing Wage Determination**  
2024-1

**Contract Number**  
CC23-0127-42-A5-G4

**Contract Title**  
G.W. Smith Education Center Site  
Redevelopment (GMP No. 3)

**DIR Project Number**  
20250563860

**Contract Amount**  
\$154,655,102.12

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

ceramic floor and wall tile at restrooms, floor tile at corridors and lobby, exterior wall tile, precast stairs at #3 and #4 stairs, Terrazzo logo at lobby.

## Jobsite Scheduling Information

**Expected Start Date**

9/30/2025

**Estimated Duration(Days)**

150

**Number of Shifts**

1

**Shift Description**

6am - 3:30pm

**Pay Day**

Friday

**Pay Period End Day**

Sunday

## Jobsite Administration

<b>JOBSITE CONTACT</b>	<b>ADMISTRATIVE</b>	<b>FIRST</b>	<b>LAST</b>	<b>EMAIL</b>	<b>PHONE</b>
<b>?</b>	<b>ROLE</b>	<b>NAME</b>	<b>NAME</b>		
Yes	Superintendent	Fred	Smith	fred@inlandpacifictile.com	(951) 840-0728

## Crew: Tile Setter

**Scope of Work your firm will perform on this project**

Ceramic floor and wall tile

**Equipment to be utilized in performing work on this Project**

tile saw, hand tools

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFORCE AVERAGE	ESTIMATE D WORKFORCE PEAK
Bricklayers & Allied Craftsman Local 4	Tile Layer	Pending	install floor and wall tile	Pending	9/30/2025 - 6/1/2026	3	4

### Crew: Tile Finisher

Scope of Work your firm will perform on this project  
grout floor and wall tile, mix mortar.

Equipment to be utilized in performing work on this Project  
cement mixer, hand tools

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFORCE AVERAGE	ESTIMATE D WORKFORCE PEAK
Bricklayers & Allied Craftsman Local 4	Tile Finisher	Pending	grout floor and wall tile	Pending	9/30/2025 - 6/1/2026	3	4

### Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Yes		install terrazzo logo at lobby