

Subcontractor's Pre-Job Conference Form: NATIONWIDE SHOTCRETE INC.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

NATIONWIDE SHOTCRETE INC. SP

Company Address

,

Phone Number**Fax Number****CSLB License Number**

886972

DIR Number

1000008981

Contractor License Classification**Tiered Subcontractor**

Yes

Tiered SubContractor ToPACIFIC SOUTHWEST STRUCTURES,
INC.

Pre-Award & Contract Information

Bid Number

CC23-0127-42-A5-G4

Bid TitleG.W. Smith Education Center Site
Redevelopment (GMP No. 3)**Prevailing Wage Determination**

2024-1

Contract Number

CC23-0127-42-A5-G4

Contract TitleG.W. Smith Education Center Site
Redevelopment (GMP No. 3)**DIR Project Number****Contract Amount**

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Shotcrete Installation

Jobsite Scheduling Information

Expected Start Date

1/29/2025

Estimated Duration(Days)

3

Number of Shifts

1

Shift Description

7:00 AM- 3:30 PM

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Eric	Covaribus	eric@nationwideshotcrete.com	(661) 666-7003
No	Foreman	Ricky	Millian	rickymilian.nsi@gmail.com	(661) 799-3750
No	Lead	Jake	Hinck	jake@nationwideshotcrete.com	(818) 451-8472

Crew: Shotcrete

Scope of Work your firm will perform on this project

Shotcrete Installation

Equipment to be utilized in performing work on this Project

Concrete Rig Concrete Pump

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Gunite Workers Local 345	Ground Wireman Nozzleman Rodman	Pending	Shotcrete Installation	Pending	1/29/2025 - 3/31/2025	12	15

Crew: Shotcrete-Reboundman

Scope of Work your firm will perform on this project
Shotcrete Installation

Equipment to be utilized in performing work on this Project
Concrete Rig Concrete Pump

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Gunite Workers Local 345	Reboundman	Pending	Shotcrete Installation	Pending	1/29/2025 - 3/31/2025	3	5

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	