

Subcontractor's Pre-Job Conference Form: PACIFIC SOUND CONTROL

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

PACIFIC SOUND CONTROL SP

Company Address

2677 N MAIN ST, STE 230 SANTA ANA,
CA 92705

Phone Number**Fax Number****CSLB License Number**

647465

DIR Number

1000007590

Contractor License Classification

B - GENERAL BUILDING, C-2 - INSULATION AND ACOUSTICAL, C-61 / D28 - DOORS, GATES AND ACTIVATING DEVICES, C-61 / D34 - PREFABRICATED EQUIPMENT

Pre-Award & Contract Information

Bid Number

CC23-0127-42-A5-G4

Bid Title

G.W. Smith Education Center Site
Redevelopment (GMP No. 3)

Prevailing Wage Determination

2024-1

Contract Number

CC23-0127-42-A5-G4

Contract Title

G.W. Smith Education Center Site
Redevelopment (GMP No. 3)

DIR Project Number

20250563860

Contract Amount

\$154,655,102.12

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

a. Folding Panel Partitions and Accessories. b. Fabric re-facing of existing acoustical panel partitions. c. Maintenance of existing acoustical panel partitions.

Jobsite Scheduling Information

Expected Start Date
4/23/2025

Number of Shifts
1

Pay Day
Friday

Estimated Duration(Days)
2

Shift Description
7am-3:30pm

Pay Period End Day
Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Mike	Ferguson	mferguson@pacificsoundcontrol.com	(714) 277-8650
Yes	Lead	Chuck	Deitch	cdeitch@pacificsoundcontrol.com	(626) 549-9719

Crew: Operable Wall Installation

Scope of Work your firm will perform on this project
Installing operable wall track and panels

Equipment to be utilized in performing work on this Project
unloading may use a forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Carpenters Local 619	Carpenter	Pending	Set operable wall track Section E	Pending	7/14/2025 - 7/15/2025	2	2

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Carpenters Local 619	Carpenter	Pending	Set operable wall track Section D	Pending	10/14/2025 - 11/25/2025	2	2
Carpenters Local 619	Carpenter	Pending	Set operable wall panels Section E	Pending	3/24/2026 - 3/26/2026	3	3
Carpenters Local 619	Carpenter	Pending	Set operable wall panels Section D	Pending	6/9/2026 - 6/11/2026	3	3
Carpenters Local 619	Carpenter	Pending	Recover operable wall panels Section C	Pending	7/13/2026 - 7/21/2026	3	3

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information