

Subcontractor's Pre-Job Conference Form: NORTHSTAR CONTRACTING GROUP, INC.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

ContractorNORTHSTAR CONTRACTING GROUP, INC. SP**Company Address**13320 Cambridge Street Santa Fe
Springs, CA 90670**Phone Number****Fax Number****CSLB License Number**

518740

DIR Number

1000002307

Contractor License Classification

C22 - ASBESTOS ABATEMENT (Check DOSH Asbestos Registration), C21 - BUILDING MOVING, DEMOLITION, C35 - LATHING AND PLASTERING, C-61 / D63 - CONSTRUCTION CLEAN-UP, B - GENERAL BUILDING, A - GENERAL ENGINEERING

Pre-Award & Contract Information

Bid Number

CC23-0127-42-A3-G2

Bid TitleG.W. Smith Education Center Interior 2023-2
Demo – (GMP No. 1)**Prevailing Wage Determination****Contract Number**

CC23-0127-42-A3-G2

Contract TitleG.W. Smith Education Center Interior
Demo – (GMP No. 1)**DIR Project Number****Contract Amount**

\$6,500,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Abatement and Demolition

Jobsite Scheduling Information

Expected Start Date

5/7/2024

Estimated Duration(Days)

85

Number of Shifts

1

Shift Description

6:00 am to 3:30 pm

Pay Day

Friday

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Javier	Gonzalez	JGonzalez@northstar.com	(619) 919-9957
No	Lead	Ramiro	Vega	RVega@northstar.com	(619) 453-1471
No	Foreman	Ramiro	Vega	RVega@northstar.com	(619) 453-1471

Crew: Abatement

Scope of Work your firm will perform on this project

Abatement

Equipment to be utilized in performing work on this Project

none

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 300	Asbestos	Pending	Abatement-Wall poly prep containment, floor, ground, bi poly prep, ACM ASB Drywall, Int ceiling plaster, floor tile removal, floor mastic, fireproofing	Pending	5/7/2024 - 9/6/2024	5	10

Crew: Demolition

Scope of Work your firm will perform on this project
Demolition

Equipment to be utilized in performing work on this Project
TBD

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Clean Demolition-move equip, furniture, mech duct work, light fixture, column, remove finish furring wall, glued down ceiling, lay in, non bearing	Pending	5/7/2024 - 9/6/2024	5	10

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			partition wall, sink toilet partitions, raised floor system				

Crew: Operating Engineer

Scope of Work your firm will perform on this project
Structural demo

Equipment to be utilized in performing work on this Project
TBD

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Structural demo/ site demo	Pending	5/7/2024 - 9/6/2024	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	G&F CONCRETE CUTTING, INC.	Concrete cutting