

Subcontractor's Pre-Job Conference Form: ROOF CONSTRUCTION

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor ROOF CONSTRUCTION <span>SP</span>		
Company Address 1563 STERLING COURT ESCONDIDO, CA 92029	Phone Number	Fax Number
CSLB License Number 647203	DIR Number 1000001961	
Contractor License Classification C39 - ROOFING, B - GENERAL BUILDING		

Pre-Award & Contract Information

Bid Number CC24-0935-50-00-00	Bid Title Garfield High School Air Handler Chiller Replacement	Prevailing Wage Determination 2024-1	
Contract Number CC24-0935-50-00-00	Contract Title Garfield HS Air Handler Chiller Replacement	DIR Project Number 521427	Contract Amount \$5,467,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Roof Demo & Replacement PVC Roof
---

Jobsite Scheduling Information

Expected Start Date 6/16/2025	Estimated Duration(Days) 30
Number of Shifts 1	Shift Description 6:30am-3:00pm
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Ryan	Arbelaez	ryan@roofconstruction.com	(760) 703-3526

Crew: Roof Demo

Scope of Work your firm will perform on this project  
Roof Demo

Equipment to be utilized in performing work on this Project  
company owned crane/skytrak

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Roofers Local 45	Rofer	Pending	roof demo	Pending	6/2/2025 - 6/30/2025	5	8
Operating Engineers Local 12	Operator	Pending	crane operations	Pending	6/2/2025 - 6/30/2025	1	1

Crew: Roof Install

Scope of Work your firm will perform on this project  
Roof Installation

Equipment to be utilized in performing work on this Project  
company owned crane/skytrak

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Roofers Local 45	Rofer	Pending	roof installation	Pending	6/2/2025 - 6/30/2025	5	8
Operating Engineers Local 12	Operator	Pending	crane operations	Pending	6/2/2025 - 6/30/2025	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information