

Subcontractor's Pre-Job Conference Form: FENCECORP INC

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

FENCECORP INC SP

Company Address

18440 VAN BUREN BLVD. RIVERSIDE,
CA 92508

Phone Number**Fax Number****CSLB License Number**

886544

DIR Number

1000000850

Contractor License Classification

C13 - FENCING, B - GENERAL BUILDING

Pre-Award & Contract Information

Bid Number

CZ21-0741-23-A3-G2

Bid Title

Gompers Preparatory Academy New
Classroom Building and Site
Improvements GMP 2

Prevailing Wage Determination

2024-1

Contract Number

CZ21-0741-23-A3-G2

Contract Title

Gompers Preparatory Academy New
Classroom Building and Site
Improvements GMP 2

DIR Project Number

20240536478

Contract Amount

\$30,724,324.98

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

installation of fence & gates

Jobsite Scheduling Information

Expected Start Date

1/20/2025

Estimated Duration(Days)

30

Number of Shifts

1

Shift Description

7am to 3:30pm

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Andy	Hernandez	a.hernandez@fencecorp.us	(951) 201-5789

Crew: set crew

Scope of Work your firm will perform on this project
dig & set post

Equipment to be utilized in performing work on this Project
mini-ex or ditch witch

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	digging post holes	Pending	1/20/2025 - 2/3/2025	1	1

Crew: frame & stretch crew

Scope of Work your firm will perform on this project
frame & stretch fence

Equipment to be utilized in performing work on this Project
hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Construction -Fence Erector-Housemover) (Engineering Construction)	Pending	frame & stretch fence	Pending	1/27/2025 - 2/17/2025	3	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	