

Subcontractor's Pre-Job Conference Form: Team C Construction

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

Team C Construction SP

Company Address1272 Greenfield Dr , El Cajon, California
92021**Phone Number****Fax Number****CSLB License Number**

668564

DIR Number

1000007180

Contractor License Classification

C-8 - CONCRETE, C29 - MASONRY, B - GENERAL BUILDING, A - GENERAL ENGINEERING

Tiered Subcontractor

Yes

Tiered SubContractor To

F.J. Willert Contracting Co.

Pre-Award & Contract Information

Contract Number

CZ21-0741-23-A5-G3

Contract TitleGompers Preparatory Academy Tennis
Court Resurfacing (GMP No. 3)**DIR Project Number**

20250584075

Contract Amount

\$844,478.68

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Site concrete

Jobsite Scheduling Information

Expected Start Date
8/7/2025

Estimated Duration(Days)
250

Number of Shifts
1

Shift Description
7:00-11:00/11:30-3:30

Pay Day
Friday

Pay Period End Day
Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	STEVEN	BURKE	steveteamcinc@yahoo.com	(619) 579-6572

Crew: CARPENTERS

Scope of Work your firm will perform on this project
FORM SETTING

Equipment to be utilized in performing work on this Project
HAMMER, SAW

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	FORM SETTING	Pending	8/27/2025 - 2/27/2026	2	3

Crew: LABORER

Scope of Work your firm will perform on this project
POUR CONCRETE

Equipment to be utilized in performing work on this Project
Wheelbarrow, chute, hose or boom pump, vibrating, shoveling,

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Wheelbarrow, chute, hose or boom pump, vibrating, shoveling, clean up	Pending	8/27/2025 - 2/27/2026	2	3

Crew: CEMENT MASONS

Scope of Work your firm will perform on this project
FINISH CONCRETE

Equipment to be utilized in performing work on this Project
FLOAT, TROWEL, SCREED

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	FINISH CONCRETE	Pending	7/27/2025 - 2/27/2026	2	8

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information