

Subcontractor's Pre-Job Conference Form: Christian Brothers Flooring and Interiors, Inc.

Status	Version	
Published	1	
Assigned PSA Specialist	Email	Phone Number
Maria Cruz	mcruz5@sandi.net	(619) 879-7870

Subcontractor's Information

Contractor		
Christian Brothers Flooring and Interiors, Inc. SP		
Company Address	Phone Number	Fax Number
12086 Woodside Ave , Lakeside, CA 92040		
CSLB License Number	DIR Number	
939936	1000010042	
Contractor License Classification		
C15 - FLOORING AND FLOOR COVERING, C54 - TILE (CERAMIC AND MOSAIC)		

Pre-Award & Contract Information

Contract Number	Contract Title	DIR Project Number	Contract Amount
LB25-0465-50-A1-G	Hardy ES Interim Housing & Increment 1 (GMP#1)	20250581122	\$20,137,413.70

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Tile, Quarry Tile and Rubber Base

Jobsite Scheduling Information

Expected Start Date	Estimated Duration(Days)
9/9/2026	20
Number of Shifts	Shift Description
1	7:00am-3:30
Pay Day	Pay Period End Day
Friday	Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Clayon	Gober	Clayton.G@cbfloorsinc.com	(505) 249-5578

Crew: Tile

Scope of Work your firm will perform on this project
Tile, Quarry Tile

Equipment to be utilized in performing work on this Project
Tile wet saw, hand grinder

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Bricklayers & Allied Craftsman Local 4	Tile Layer	Pending	Tile, Quarry Tile	Pending	9/9/2026 - 9/23/2026	1	3
Bricklayers & Allied Craftsman Local 4	Tile Finisher	Pending	Tile, Quarry Tile	Pending	9/9/2026 - 9/23/2026	1	3

Crew: Soft Floor

Scope of Work your firm will perform on this project
Rubber Base

Equipment to be utilized in performing work on this Project
Tile wet saw, hand grinder

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Glaziers & Floor Coverers Local 1399	Floorlayer	Pending	Rubber Base	Pending	9/9/2026 - 9/23/2026	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information