

## Subcontractor's Pre-Job Conference Form: ONYX BUILDING GROUP, INC.

<b>Status</b> Published	<b>Version</b> 1	
<b>Assigned PSA Specialist</b> Maria Cruz	<b>Email</b> mcruz5@sandi.net	<b>Phone Number</b> (619) 879-7870

### Subcontractor's Information

<b>Contractor</b> ONYX BUILDING GROUP, INC. <small>SP</small>		
<b>Company Address</b> 555 RALEIGH AVE EL CAJON, CA 92020	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 957645	<b>DIR Number</b> 1000004799	
<b>Contractor License Classification</b> C-9 - DRYWALL, C35 - LATHING AND PLASTERING		

### Pre-Award & Contract Information

<b>Bid Number</b> LB24-0417-23-A1-G1	<b>Bid Title</b> Health Sciences High and Middle College Tenant Improvements/Structural Upgrades	<b>Prevailing Wage Determination</b> 2023-2	
<b>Contract Number</b> LB24-0417-23-A1-G1	<b>Contract Title</b> Health Sciences High and Middle College Tenant Improvements/Structural Upgrades	<b>DIR Project Number</b>	<b>Contract Amount</b> \$34,020,342.77

### Overall Scope of Work for Which Your Company is Responsible

<b>Overall Scope of Work</b> Installation of lath and cement plaster
---

### Jobsite Scheduling Information

<b>Expected Start Date</b> 7/18/2024	<b>Estimated Duration(Days)</b> 180
<b>Number of Shifts</b> 1	<b>Shift Description</b> 6:30 Am -3:00 Pm
<b>Pay Day</b> Friday	<b>Pay Period End Day</b> Saturday

### Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Taylor	Bianco	taylorb@onyxbuilding.com	(619) 601-5820
Yes		Kurtis	Bullard	kurtis@onyxbuilding.com	(619) 666-4731

**Crew: Lath**

Scope of Work your firm will perform on this project  
 Installation of metal lath and weather barrier

Equipment to be utilized in performing work on this Project  
 Hand tools

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Lath	Pending	7/25/2024 - 2/3/2025	4	8

**Crew: Plaster**

Scope of Work your firm will perform on this project  
 Installation of cement plaster

Equipment to be utilized in performing work on this Project  
 Hand tools, mixer and plaster pump

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Plaster	Pending	7/25/2024 - 2/3/2025	6	12

**Crew: Plaster Tender**

Scope of Work your firm will perform on this project  
 Plaster Tending

Equipment to be utilized in performing work on this Project  
 Plaster mixer, Pump and hand tools

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plasterers Tenders of So. Cal. Local 1414	Plaster Tender	Pending	Plaster Tending	Pending	7/25/2024 - 2/3/2025	2	3

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	COMMERCIAL SCAFFOLDING OF CALIFORNIA, INC.	Exterior Scaffold