

Subcontractor's Pre-Job Conference Form: G A ABELL INC.

Status Published	Version 3	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor G A ABELL INC. <small>SP</small>		
Company Address 8137 WINTER GARDENS BLVD LAKESIDE, CA 92040	Phone Number	Fax Number
CSLB License Number 534116	DIR Number 100002037	
Contractor License Classification C10 - ELECTRICAL, B - GENERAL BUILDING, A - GENERAL ENGINEERING, C46 - SOLAR, C-7 - LOW VOLTAGE SYSTEMS		

Pre-Award & Contract Information

Bid Number LB24-0417-23-A1-G1	Bid Title Health Sciences High and Middle College Tenant Improvements/Structural Upgrades	Prevailing Wage Determination 2023-2	
Contract Number LB24-0417-23-A1-G1	Contract Title Health Sciences High and Middle College Tenant Improvements/Structural Upgrades	DIR Project Number	Contract Amount \$34,020,342.77

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
SAFE OFF FOR REMOVAL OF EXISTING ELECTRICAL BRANCH, LIGHT FIXTURES, FIRE ALARM & TELE/DATA COMPONENTS ON THE 3RD AND 4TH FLOOR OF AN EXISTING FOUR STORY BUILDING. INSTALLATION AND CONNECTION OF NEW POWER DISTRIBUTION INCLUDING NEW RECEPTACLES, DISCONNECT SWITCHES, CONDUCTORS, CONDUIT, LIGHT FIXTURES & CONTROLS, FIRE ALARM, AND TEL/DATA.

Jobsite Scheduling Information

Expected Start Date 7/15/2024	Estimated Duration(Days) 235
Number of Shifts 1	Shift Description 7:00 am - 3:30 pm
Pay Day Wednesday	Pay Period End Day Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMINISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Charles "Will"	Turner	Wturner@pecsd.com	(619) 843-1449
Yes	Foreman	Jose	Tejeda	jtejeda@pecsd.com	(619) 554-5770
Yes	Lead	Mitch	Weber	mweber@pecsd.com	(619) 966-9660

Crew: Electrical**Scope of Work your firm will perform on this project**

SAFE OFF FOR REMOVAL OF EXISTING ELECTRICAL BRANCH, & LIGHT FIXTURES ON THE Boom Lift, Forklift, Scissor lift, spider boxes, temporary light stands, 3RD AND 4TH FLOOR OF AN EXISTING FOUR STORY BUILDING. INSTALLATION AND CONNECTION OF NEW POWER DISTRIBUTION INCLUDING NEW RECEPTACLES, DISCONNECT SWITCHES, CONDUCTORS, CONDUIT, LIGHT FIXTURES & CONTROLS.

Equipment to be utilized in performing work on this Project**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Electrical Workers Local 569	Inside Wireman, Technician	Pending	Electrical work	Pending	7/15/2024 - 6/3/2025	5	10

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	WORLD BRIDGE TECHNOLOGIES, INC.	Division 27/Communications & Division 28/Intrusion Detection
No	JOHNSON CONTROLS FIRE PROTECTION LP	Division 28 - Addressable Fire Alarm System