

## Subcontractor's Pre-Job Conference Form: D 3 CONSTRUCTION SERVICES, INC

<b>Status</b> Published	<b>Version</b> 1	
<b>Assigned PSA Specialist</b> Maria Cruz	<b>Email</b> mcruz5@sandi.net	<b>Phone Number</b> (619) 879-7870

### Subcontractor's Information

<b>Contractor</b> D 3 CONSTRUCTION SERVICES, INC <small>SP</small>		
<b>Company Address</b> 7002 VIA MARIPOSA SUR BONSALL, CA 92003	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 1049274	<b>DIR Number</b> 1000060017	
<b>Contractor License Classification</b> B - GENERAL BUILDING, C13 - FENCING		
<b>Tiered Subcontractor</b> Yes	<b>Tiered SubContractor To</b> ROCKY COAST BUILDERS, INC.	

### Pre-Award & Contract Information

<b>Bid Number</b> LB24-0417-23-A1-G1	<b>Bid Title</b> Health Sciences High and Middle College Tenant Improvements/Structural Upgrades	<b>Prevailing Wage Determination</b> 2023-2	
<b>Contract Number</b> LB24-0417-23-A1-G1	<b>Contract Title</b> Health Sciences High and Middle College Tenant Improvements/Structural Upgrades	<b>DIR Project Number</b>	<b>Contract Amount</b> \$34,020,342.77

### Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**  
temporary fencing install and temporary trailer install

### Jobsite Scheduling Information

<b>Expected Start Date</b> 7/15/2024	<b>Estimated Duration(Days)</b> 4
<b>Number of Shifts</b> 1	<b>Shift Description</b> 7-3:30
<b>Pay Day</b> Friday	<b>Pay Period End Day</b> Saturday

### Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Dwight			
Yes	Superintendent	Dwight	Thompson	d3scorp@gmail.com	(760) 415-3492

**Crew: temporary fence**

Scope of Work your firm will perform on this project  
temporary fence installation

Equipment to be utilized in performing work on this Project  
na

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	temporary fence installation	Pending	7/15/2024 - 7/16/2024	1	1

**Crew: temporary trailer installation**

Scope of Work your firm will perform on this project  
temporary trailer installation

Equipment to be utilized in performing work on this Project  
na

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	temporary trailer installation	Pending	7/17/2024 - 7/19/2024	2	3

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information